

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

NOTE: The General Contractor shall obtain approval of the Wal-Mart Construction Manager before beginning the Work defined in this **Construction Change Directive**. If applicable, adjustment to the Contract Summary be based only on the method described in 7.3.3.1 of the Contract.

SCOPE: The scope of this **Construction Change Directive** is to revise the last issued contract documents of **Cameron, NC** dated **01-08-25** and all subsequent contract modifications, to reflect the following:

SUMMARY:

Walmart Directed Change – (WM)

Quality Control – (QC)

Code Comments – (CC)

Request for Information – (RFI)

CI 32789 - Reduce Sink Quantity in Restrooms – (CI 32789) CCD2 1/21/26

Reduce lavatory quantity in the Supercenter Remodel Proto from 6 to 3 in each back of store customer restroom.

CI 32871 - Implement NEB Branding in RM – (CI 32871) CCD2 1/21/26

Use NEB standards from New Store Proto and apply them to Remodel Proto for Training & Breakroom. Remove chair rail and apply wainscot material in the Breakroom, consistent with current New Store direction in NEB.

CI 32901 – Update Vendor Alignment on Multideck Cases – (CI 32901) CCD4 3/25/26

Update Owner Supplier Index Bid Alignment Maps for Multideck & Meat Cases.

GENERAL

SHEET SA1 – SCHEDULES AND ALLOWANCES CCD3 2/12/26

CEILING SCHEDULE

1. Omitted (106) Return Storage from Schedule. (QC)

SHEET N1 – GENERAL INFORMATION CCD2 1/21/26

KIOSK DATA

1. Added Box Note to Sheet per Coffee Proto. (QC)

ARCHITECTURAL

SHEET D1 – DEMOLITION PLAN CCD3 2/12/26

DETAIL 1 – DEMOLITION PLAN

1. Omitted FAST System at Receiving-GM. (WM)
2. Revised Trenching at Grab'n Go per relocation. (WM)
3. Added missing Trenching beneath Grab'n Go cases. (QC)

SHEET D1 – DEMOLITION PLAN CCD4 3/25/26

DETAIL 1 – DEMOLITION PLAN

1. Omitted Existing Checkout Desk at Auto Center. (WM)

SHEET D1.1 – ENLARGED DEMO PLAN CCD3 2/12/26

DETAIL 5 – GRAB AND GO TRENCHING PLAN

1. Revised Trenching at Grab'n Go per relocation. (WM)
2. Added missing Trenching beneath Grab'n Go cases. (QC)

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

SHEET A1 – FLOOR PLAN CCD3 2/12/26

DETAIL 1 – FLOOR PLAN

1. Revised FAST System at Receiving-GM with New 'B' Racks layout. (WM)
2. Omitted Manned Checkout Lane #9 and relocated SCO/Grab'n Go, Chicken Warmer. (WM)
3. Added Existing Bulkhead between Customer Service & Return Storage. (QC)

SHEET A1 – FLOOR PLAN CCD4 3/25/26

DETAIL 1 – FLOOR PLAN

1. Added New Checkout Desk at Auto Center. (WM)
2. Revised location of Monitors at Auto Center Checkout Desk. (WM)

SHEET A1.1 – FLOOR FINISH PLAN CCD3 2/12/26

DETAIL 1 – FLOOR FINISH PLAN

1. Added Existing Bulkhead between Customer Service & Return Storage. (QC)

SHEET A1.1 – FLOOR FINISH PLAN CCD4 3/25/26

DETAIL 1 – FLOOR FINISH PLAN

1. Revised Floor Finish at Front Restroom Alcove (QC)

SHEET A5 – ENLARGED PLANS, ELEVATIONS, AND DETAILS CCD3 2/12/26

DETAIL 1 – FRONT TENANT WALL FLOOR PLAN

1. Omitted Manned Checkout Lane #9 and relocated SCO/Grab'n Go, Chicken Warmer. (WM)
2. Added Existing Bulkhead between Customer Service & Return Storage. (QC)

DETAIL 2 – CUSTOMER SERVICE FLOOR PLAN

1. Added Existing Bulkhead between Customer Service & Return Storage. (QC)
2. Omitted ACT Ceiling Extension Note. (QC)

SHEET A5 – ENLARGED PLANS, ELEVATIONS, AND DETAILS CCD4 3/25/26

DETAIL 9 – INTERIOR ELEVATION

1. Revised Drawing Finishes at Restroom Alcove. (QC)

SHEET A5.1 – RESTROOM PLANS CCD2 1/21/26

DETAIL 1 – CUSTOMER FRONT RESTROOM

2. Omitted 24" x 24" Access Ceiling Panel. (QC)
3. Revised Trash Receptacle & Paper Towel Dispenser Locations. (CI 32789)

DETAIL 2 – CUSTOMER REAR RESTROOM

1. Omitted 24" x 24" Access Ceiling Panel. (QC)
2. Revised Trash Receptacle & Paper Towel Dispenser Locations. (CI 32789)

SHEET A5.1 – RESTROOM PLANS AND DETAILS CCD4 3/25/26

SCOPE FINISH BOX

1. Omitted Alcove 113 from Restroom Scope Finish Box. (QC)
2. Added new Scope Finish Box for Restroom Alcove 113. (QC)

SHEET A5.2 – RESTROOM FLOOR FINISH AND DETAILS CCD4 3/25/26

DETAIL 1 – CUSTOMER FRONT RESTROOM FINISH PLAN

1. Revised Floor & Wall Finishes at Restroom Alcove. (QC)

SHEET A5.4 – ENLARGED PLANS AND DETAILS CCD3 2/12/26

DETAIL 1 – GR ENLARGED CHECKOUT PLAN

1. Omitted Manned Checkout Lane #9 and relocated SCO/Grab'n Go, Chicken Warmer. (WM)

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

SHEET A6 – REAR OFFICE PLAN CCD2 1/21/26

COLOR LEGEND

1. Added Color P131 White Flour, PS7 Gray Pattern to Legend. (CI 32871)

DETAIL 1 – REAR OFFICE FLOOR PLAN

1. Revised Trash Receptacle & Paper Towel Dispenser Locations in both Customer Restrooms. (CI 32789)

DETAIL 2 – REAR OFFICE ENLARGED PLAN

1. Revised Wall Finishes per NEB Standards. (CI 32871)

DETAIL 3 – PARTIAL REFLECTED CEILING PLAN

1. Omitted 24" x 24" Access Ceiling Panel in Mother's Room. (QC)

DETAIL 4 – ENLARGED MOTHER'S ROOM

1. Omitted 24" x 24" Access Ceiling Panel. (QC)

SHEET A6 – REAR OFFICE PLAN CCD3 2/12/26

DETAIL 1 – REAR OFFICE FLOOR PLAN

1. Revised FAST System at Receiving-GM with New 'B' Racks layout. (WM)

SHEET A8 – DOOR SCHEDULE AND FINISHES CCD2 1/21/26

FINISH KEY

1. Added Color Tag: P219 Everyday Blue, P220 Sky Blue, & P222 Bentonville Blue. (CI 32871)

SHEET A8 – DOOR SCHEDULE AND FINISHES CCD4 3/25/26

FINISH KEY

1. Added LVT2P Plank Flooring to List. (RFI)

SHEET AC1 – AUTOCENTER PLAN AND DETAILS CCD3 2/12/26

DETAIL 1 – AUTO CENTER DEMOLITION PLAN

1. Revised View to include Tire Storage enclosure per existing condition. (QC)

DETAIL 2 – AUTO CENTER FLOOR PLAN

1. Revised View to include Tire Storage enclosure per existing condition. (QC)

SHEET AC1 – AUTOCENTER PLAN AND DETAILS CCD4 3/25/26

DETAIL 1 – AUTO CENTER DEMOLITION PLAN

2. Revised Drawing to Demo Existing Checkout Desk. (WM)

DETAIL 2 – AUTO CENTER FLOOR PLAN

2. Added New Checkout Desk. (WM)
3. Revised location of Monitors at Checkout Desk. (WM)

SHEET BR1 – BREAKROOM PLANS AND DETAILS CCD2 1/21/26

KEYNOTES

1. Added Keynote Tag: 6.27 48" High Wainscot. (CI 32871)

COLOR LEGEND

1. Added Finishes: P219 Everyday Blue, P220 Sky Blue, & P222 Bentonville Blue. (CI 32871)

DETAIL 2 – ENLARGED BREAKROOM PLAN

1. Revised Elevation Tag Reference to 3-BR1 & 4-BR1. (CI 32871)
2. Added Elevation Tag 5-BR1 & 6-BR1. (CI 32871)

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

DETAIL 3 – BREAKROOM ELEVATION

1. Added Interior Elevation to Sheet. (CI 32871)

DETAIL 4 – BREAKROOM ELEVATION

1. Added Interior Elevation to Sheet. (CI 32871)

DETAIL 5 – BREAKROOM ELEVATION

1. Added Interior Elevation to Sheet. (CI 32871)

DETAIL 6 – BREAKROOM ELEVATION

1. Added Interior Elevation to Sheet. (CI 32871)

DETAIL 7 – TV BRACKET BLOCKING

1. Revised Number Detail on Sheet. (CI 32871)

DETAIL 8 – POWER POLE LOCATION

1. Revised Number Detail on Sheet. (CI 32871)

DETAIL 9 – ENLARGED BREAKROOM FINISH PLAN

1. Omitted Detail from Sheet. (QC)

DETAIL 10 – MODULAR CABINET ASSEMBLY ELEVATION

1. Omitted Detail from Sheet. (QC)

DETAIL 11 – TYPICAL BREAKROOM FINISH ELEVATION

1. Omitted Detail from Sheet. (QC)

DETAIL 12 – CHAIR RAIL WALL SECTION

1. Omitted Detail from Sheet. (QC)

SHEET DD1 – DUNKIN TENANT PLANS AND ELEVATIONS CCD2 1/21/26

17'-6" KIOSK EQUIPMENT

1. Revised Water Filter Mark to 3MSG in Legend. (WM)

DETAIL 9 – BACK OF HOUSE ELEVATION

1. Revised IT Shelf Size and Location. (WM)
2. Revised Water Filter Mark to 3MSG. (WM)
3. Added Notes to Mop Sink Faucet and Water Filter. (WM)

DETAIL 10 – BACK OF HOUSE ELEVATION

1. Revised IT Shelf Location. (WM)
2. Revised Water Filter Mark to 3MSG. (WM)

SHEET GA1 – FRONT GROCERY PLAN CCD4 3/25/26

REFRIGERATED CASE LEGEND

1. Revised Multi-Deck Case from Kysor/Warren to Hill Phoenix. (CI 32901)

DETAIL 1 – FRONT GROCERY FLOOR PLAN

1. Revised Multi-Deck Case to RD4000.052 at Service Deli. (CI 32901)

PICKUP

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

SHEET OPA1 – ONLINE PICKUP ELEVATIONS CCD2 1/21/26

KEYNOTES

1. Added Key Notes Legend to Sheet. (QC)

DETAIL 1 – ONLINE PICKUP FRONT ELEVATION

1. Added CMU Control Joint per Struc. (QC)
2. Added Keynote Tags to Control Joint, Split-face CMU, Bollards, Fascia Cover, Sliding Door. (QC)

DETAIL 2 – ONLINE PICKUP REAR ELEVATION

1. Added CMU Control Joint per Struc. (QC)
2. Added Keynote Tags to Control Joint, Split-face CMU, Fascia Cover. (QC)

DETAIL 3 – ONLINE PICKUP RIGHT ELEVATION

1. Added CMU Control Joint per Struc. (QC)
2. Added Keynote Tags to Control Joint, Split-face CMU, Fascia Cover, Downspout. (QC)

PLUMBING

SHEET P1.1 – ENLARGED PLUMBING PLANS CCD3 2/12/26

DETAIL 2 - GRAB N GO CASES PLUMBING PLAN

1. Revise grab n go case locations.

SHEET DDP1 – DUNKIN TENANT PLUMBING PLANS AND RISERS CCD2 1/21/26

DETAIL 2 – WATER PLAN

1. Revise notes.

DETAIL 4 – WATER RISER

1. Revise notes and tags.

SHEET DDP3 – DUNKIN TENANT PLUMBING SCHEDULES CCD2 1/21/26

DUNKIN TENANT WATER HEATERS / STORAGE TANKS

1. Revise NOTES from 'B, C, F' to 'L'.

DUNKIN TENANT GREASE INTERCEPTOR

1. Revise value from '70' to '119'.

REFRIGERATION

SHEET BASR1 – BUILDING AUTOMATION SYSTEM PLAN AND DETAILS CCD3 2/12/26

DETAIL 1 – FRONT REFRIGERATION BUILDING AUTOMATION SYSTEM PLAN

1. Revise grab and go case locations, tags, case controllers, and detail reference.

SHEET BASR3 – BUILDING AUTOMATION SYSTEM CCD4 3/25/26

SYSTEM DTA DISCHARGE AIR TEMPERATURE AND DEFROST PARAMETERS – BUILDING AUTOMATION SYSTEM SCHEDULE

2. Revise AS22 MD DELI Model

SHEET R1 – FRONT REFRIGERATION PLAN CCD3 2/12/26

DETAIL 1 – REFRIGERATION PLAN

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

1. Add piping for relocated cases.
2. Revise detail references, keynotes, and case tag locations.

SHEET R1 – FRONT REFRIGERATION PLAN **CCD4 3/25/26**

DETAIL 1 –REFRIGERATION PLAN

3. Revise AS22 MD DELI.
4. Revise note to re-skin existing refrigeration cases.

SHEET R1.1 – REAR REFRIGERATION PLAN **CCD3 2/12/26**

PIPING SCHEDULE SYSTEM DTA

1. Revise total piping lengths for circuit AS21.

SHEET R1.1 – REAR REFRIGERATION PLAN **CCD4 3/25/26**

PIPING SCHEDULE SYSTEM DTA

2. Revise horizontal suction diameter for circuit AS22.

SHEET R2 – REFRIGERATION SCHEDULES **CCD4 3/25/26**

REFRIGERATION SCHEDULE DTA – BUILDING AUTOMATION SYSTEM SCHEDULE

1. Revise AS22 MD DELI Model, and Load

SHEET R4– REFRIGERATION SUBMITTALS **CCD4 3/25/26**

RACK A

1. Revise Rack A legends

ELECTRICAL

SHEET E1 – LIGHTING PLAN **CCD3 2/12/26**

DETAIL 1 – LIGHTING PLAN

1. Revise drive-thru lighting fixture count and locations.

SHEET E1.1 – ENLARGED LIGHTING PLANS **CCD3 2/12/26**

DETAIL 3 – BACK OF HOUSE LIGHTING DEMO PLAN

1. Add demolition of Breakroom lighting.

DETAIL 4 – BACK OF HOUSE LIGHTING PLAN

1. Add new Breakroom lighting.

SHEET E1.4 – LIGHTING DETAILS AND SCHEDULES **CCD3 2/12/26**

LIGHT FIXTURE SCHEDULE

1. Add type 10 fixture to schedule.

SHEET E2 – POWER PLAN **CCD3 2/12/26**

DETAIL 1 – POWER PLAN

1. Add demolition of fast system in stockroom.

SHEET E2 – POWER PLAN **CCD4 3/25/26**

DETAIL 1 – POWER PLAN

2. Remove ACC digital displays power shown on Power Plan.
3. Add detail references 5/E2.3 and 6/E2.3 for ACC power plans.

KEYNOTES

1. Remove keynote 16.507.

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

SHEET E2.3 – ENLARGED POWER PLANS CCD3 2/12/26

DETAIL 4 – FRONT CHECKOUT POWER PLAN

1. Revise location of 80A chicken warmer.
2. Remove checkout 9 devices and power.
3. Relocate self-checkout lineup for checkouts 1-8.

SHEET E2.3 – ENLARGED POWER PLANS CCD4 3/25/26

DETAIL 5 – ACC POWER DEMO PLAN

4. Add detail to sheet.

DETAIL 6 – ACC POWER PLAN

1. Add detail to sheet.

SHEET E4.2 – PANELBOARD SCHEDULES CCD4 3/25/26

PANELBOARD L3D

1. Revise description and wire size for circuits 4 and 10.
2. Revise description for circuit 8.
3. Revise description, breaker, and wire size for circuit 14.

SHEET E4.3 – PANELBOARD SCHEDULES CCD3 2/12/26

BUSWAY BL2A

4. Circuit 13 – Revise description.
5. Circuit 19 – Revise description and wire size.

SHEET RE1 – REFRIGERATION ELECTRICAL PLAN CCD3 2/12/26

DETAIL 1 – FRONT REFRIGERATION ELECTRICAL PLAN

1. Revise location of refrigerated cases.

STRUCTURAL RACKING

SHEET FXS1 – FIXTURE ANCHORAGE PLAN AND NOTES CCD3 2/12/26

DETAIL 1 – RACK AND SHELVING FIXTURE ANCHOR PLAN

- Revise plan as shown due to owner requested changes.

RACK FIXTURE SCHEDULE

- Add B fixture to the schedule.

RACK FRAME & ANCHORAGE SCHEDULE

- Remove 24-72 075A frame count from the schedule.
- Updated 44-120 125S frame count.

ANCHORAGE BILL OF MATERIALS

- Update 1/2" diameter DeWalt screw bolt anchor count.

SHEET FXS2 – FIXTURE ANCHORAGE DETAILS CCD3 2/12/26

DETAIL 5 – TYPICAL ANCHOR AT RACK FRAMES

- Update detail 5A to account for the added B Racks to the floor layout.

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

CIVIL

SHEET C030 – OVERALL SITE PLAN – 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.

SHEET C200 – SITE DIMENSION PLAN - 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.

SHEET C300 – GRADING & UTILITY PLAN - 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.

SHEET C400 – STOP SIGNS AND MARKINGS PLAN - 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.

SHEET C500 – DEMOLITION AND SITE CONSTRUCTION PLAN - 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.
3. Update crosswalk signage locations for revised crosswalk locations.
4. Add speed hump signage.
5. Revise striping demolition for revised OPD layout.
6. Add keynote for speed cushions and speed hump signage.

SHEET C510 – DEMOLITION AND SITE CONSTRUCTION PLAN - 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.
3. Update crosswalk signage locations for revised crosswalk locations.
4. Revise striping demolition for revised OPD layout.
5. Add keynote for speed cushions.
6. Revise lighting per updated OPD layout

SHEET C600 – PICKUP STRIPING AND SIGNAGE PLAN - 06958 CCD4 3/25/26

1. Update OPD parking layout and crosswalks.
2. Add speed cushions.
3. Update crosswalk signage locations for revised crosswalk locations.

SHEET C700 – SITE CONSTRUCTION DETAIL SHEET 1 - 06958 CCD4 3/25/26

1. Add speed cushion detail.
2. Add speed hump signage detail.

SHEET C800 – LANDSCAPE PLAN - 06958 CCD4 3/25/26

1. Revise location of proposed trees.

SPECIAL ELAMENTS

SHEET LS1 – SPECIAL ELEMENTS CCD3 2/12/26

DETAIL 1 – FLOOR PLAN

1. Revised FAST System at Receiving-GM with New 'B' Racks layout. (WM)
2. Omitted Manned Checkout Lane #9 and relocated SCO/Grab'n Go, Chicken Warmer. (WM)

WAL-MART INC. STORE NO. 6958.1000	April 15, 2026
PROJECT: CAMERON, NC	CCD #2, #3 & #4
PROJECT NO. 194-23-047	Update to Permit No. BCOM2501-0003

3. Added Existing Bulkhead between Customer Service & Return Storage. (QC)

SHEET LS1 – LIFE SAFETY PLAN **CCD4 3/25/26**

DETAIL 1 – LIFE SAFETY PLAN

1. Added New Checkout Desk at Auto Center. (WM)
2. Revised location of Monitors at Auto Center Checkout Desk. (WM)

SPECIFICATIONS

SECTION 09900 - PAINTS AND COATINGS **CCD2 1/21/26**

PART 3 – EXECUTION

1. Added P219 SW #297 Everyday Blue to 3.15.C.1. Interior Colors schedule. (CI 32871)
2. Added P220 SW #9441 Sky Blue to 3.15.C.1. Interior Colors schedule. (CI 32871)
3. Added P222 SW #2757 Bentonville Blue to 3.15.C.1. Interior Colors schedule. (CI 32871)

APPENDIX A – PRODUCTS AND WORK BY OWNER OR SEPARATE CONTRACTOR **CCD4 3/25/26**

OWNERS SUPPLIERS LIST

1. Section 15600 – Refrigerated Cases: Omitted Kysor Warren, per MEP. (CI 32901)

END OF NARRATIVE