RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330 (919) 774-6074 • bjbracken@windstream.net

August 20, 2018

Harnett County Building Inspections P O Box 65 Lillington, NC 27546

REF: Single wide M/H Set-up 216 westside Dr, Lot 19 Cameron, N C 28326 Contractor: Country Fair Homes

Dear Sir/Madam:

I made an on site visit to the above referenced single wide M/H set-up on Aug. 20, 2018. The purpose of the visit was to inspect the foundation set-up. The contractor, used the approved Minute Man MODEL LLBS Longitudinal and Lateral Bracing System. The flex tubes were anchored to steel pans under the piers as per Specifications From Minute Man Anchors, Inc..The amount of the Minute Man Bracing Systems and placement complies with the NC Regulations for Manufactured Homes, 2004, ed. After a thorough investigation of the set-up: the placement, size, and amount of piers required for a single wide mobile home, also complies with the requirements set forth in the NC Regulations For Manufactured Homes, 2004, ed. been completed.

Please feel free to call me at 919-774-6074.

Sincerely,

Robert J. Bracken, PE

RJB:jeb