

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) KilArnold Corp  New Installation  Septic Tank  
Property Location: SR# HWY 24  Repairs  Nitrification Line  
Subdivision Heritage Village Lot # E-46  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: W. Sharpe Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50m ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to Conventional  
Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons  
Subsurface Drainage Field No. of ditches 4 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.  
French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 09699

Date: 1-2-96  
Inspected by: Joe Winters  
Environmental Health Specialist

