

Complete Engineering & Consulting PLLC

4721 Ray Road,  
Spring Lake, N.C. 28390  
910-497-6703 Fax: 910-497-5351

April, 6, 2022

From: Michael A. Cavnar P.E.

NTA 2028973 Front

NTA 2028974 Rear

To: Cory Daker  
35 Chestertown Court  
Clayton, N.C. 27527

Re: Manufactured home piers exceeding height limits on right rear corner

On April 6, 2022 at 11:00 am an inspection was conducted at 70 McKoyTown Road, Cameron, N.C. 28326 on piers exceeding the height limits on the right rear corner of the manufactured home. Steel strapping was used every ten feet strapped to the homes I-beams and anchored down into the ground in the concrete footer. Because of the height on the right rear corner four X braces were installed underneath the manufactured home. Easy Street Movers a professional set up and delivery company was used to transport the double wide manufactured home from Heavenly Homes 127 Smith Road, Princeton, N.C. 27569 to 70 McKoy Town Road, Cameron, N.C. 28326. They are trained for correct and safe set up and installation of anchor systems best suited for zone 1.

At this date and time the item above was the only item inspected by the engineer.

Cordially,  
Michael A. Cavnar P.E. #026912

