

RJB, P.E., P.A.

C-0166

ROBERT J. BRACKEN  
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

May 26, 2022

Harnet Co. Inspections Dept.  
P. O. Box 65  
Lillington, NC 27546

Ref. Double Wide M/H Set-Up  
747 Creeksville Church Rd  
Spring Lake, NC 28390  
Lameka & William Matthews,  
Owners

Dear Mr Guy.

I made an onsite visit to the site referenced above on May 26, 2022. The purpose of the visit was to do an Engineering Inspection of the Double Wide mobile home set-up. The high end of the home was approximately 44 inches. The amount and location of the Piers were adequate; also the amount and location of the anchors and strapping are adequate. Two Longitudinal straps were observed at each end of the home. The double wide M/F home foundation set-up is acceptable as is.

If you have any questions, please give me a call at 919-774-6074.

Sincerely,

*Robert J. Bracken*  
Robert J. Bracken, PE

RJB:jeb

