



HVAC Unit was installed by Builder,  
with all venting

Insulation was installed By Builder

All Electrical to be per NC Code



All framing shall be fire blocked at the top plate tight to the wall (not the insulation) and draft stopped every 10 feet horizontally from floor to top plate fire block. All gaps shall be sealed with an approved draftstop caulk or foam

Existing Door

UP

Dry Bar

Bath

Mechanical Room

38'

9'

8'5"

8'5"

9'4"

7'1"

7'1"