

# OPERATIONS PERMIT

Name: (owner) Pine Grove Dev  New Installation  Septic Tank  
 Property Location: SR# 1141  Repairs  Nitrification Line  
 Subdivision Heather Brook Lot # 30  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: T. Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:  Lines OK Tanks OK 3-12-01 HLU  
 Water Supply:  Well  Public  Community Needs Pump/Alarm/Alarm Box  
 Distance From Well: 50 ft. Supply line checked

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to Conventional  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: 600 gallons  
 Subsurface Drainage Field No. of 3 exact length 100 width of 3 depth of 18  
 ditches of each ditch 100 ft. ditches 3 ft. ditches 18 in.  
 French Drain: \_\_\_\_\_ Linear feet

Date: 03-16-01

PERMIT NO. 17607

Inspected by: Joe Watts  
Environmental Health Specialist

