

# OPERATIONS PERMIT

Name: (owner) Pine Grove Dev  New Installation  Septic Tank  
Property Location: SR# 1114  Repairs  Nitrification Line  
Subdivision Farm 5 Ponds Lot # 7  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: T. Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: \_\_\_\_\_ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to Gov.  
Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons  
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.  
French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 18506 Date: 02-14-02  
Inspected by: Joe LARS  
Environmental Health Specialist

