

# OPERATIONS PERMIT 015-3535

Name: (owner) Pine Grove Dev  New Installation  Septic Tank  
 Property Location: SR# NC 24/27  Repairs  Nitrification Line  
 Subdivision Wood Bridge Lot # 38  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: T. Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 55 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 18 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 18859 Date: 01-31-02  
 Inspected by: J. Walters  
 Environmental Health Specialist

