

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Stan Black  New Installation  Septic Tank  
 Property Location: SR# 1440  Repairs  Nitrification Line  
 Subdivision Kinnis Creek Lot # 20  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Precision Septic Systems Registration # 17  
 Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 501 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field: No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 24 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 09355

Date: 8-15-94  
 Inspected by: Thomas O. Boyce  
 Environmental Health Specialist

