

DAVID MILLER, PE
6300 Creedmoor Rd, STE 170#363
Raleigh, NC 27612
(919) 422-8932 (Office); DAVE@DMA-PA.COM

November 7, 2016

Stancil Builders Inc.
466 Stancil Rd.
Angie, NC 27501
Bruce 919-422-6134
e-mailed to: flstancil@embarqmail.com ; wendydorman@embarqmail.com

RE: Engineering - Foundation
Lot 18 Hunters Point Subdivision, Angier, NC
Project No.: 16DDM-1107B

To Whom It May Concern/Inspections Dept.:

The undersigned arrived on-site 11-7-16 to observe and analyze the over excavated areas that encountered stumps. These areas can be either filled to the planned footing bearing level with clean washed stone or can be filled with concrete during the concrete placement.

Sincerely,

David Miller, PE

DEM/16DDM-1107B



Permit
07-500 17605

Faxed
910-893-2793

Emailed - Did Not
10/29-16 Work
to Lindsey
lbennett@bennett.org