

HTE# 08-500-20072

# Harnett County Department of Public Health

24854

## Improvement Permit

A building permit cannot be issued with only an Improvement Permit

ISSUED TO: Wynn Const. PROPERTY LOCATION: 1115  
 NEW  REPAIR  EXPANSION  SUBDIVISION: Cameron Pines LOT # 10  
 Type of Structure: SFO-41x69-30a Site Improvements required prior to Construction Authorization Issuance:  
 Proposed Wastewater System Type: 25% Reduction sysh  
 Projected Daily Flow: 360 GPD  
 Number of bedrooms: 3 Number of Occupants: 6 max  
 Basement  Yes  No  
 Pump Required:  Yes  No  May be required based on final location and elevations of facilities  
 Type of Water Supply:  Community  Public  Well Distance from well 50 feet Permit valid for:  Five years  
 Permit conditions: STUB out Plumbing shall be AT ground level or higher  No expiration  
where shown meet onsite for final layout - Pump may not be required

Authorized State Agent: J. W. [Signature] Date: 06-05-08 SEE ATTACHED SITE SKETCH  
 The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.

## Construction Authorization

(Required for Building Permit)

The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout.

ISSUED TO: Wynn Const. PROPERTY LOCATION: 1115  
 SUBDIVISION: Cameron Pines LOT # 10  
 Facility Type: SFO-41x69-3BR  New  Expansion  Repair  
 Basement?  Yes  No Basement Fixtures?  Yes  No  
 Type of Wastewater System\*\* Pump + 25% Reduction sysh (Initial) Wastewater Flow: 360 GPD  
 (See note below, if applicable )  
100' of Panel Box (Repair)

**Installation Requirements/Conditions**  
 Septic Tank Size 1000 gallons  
 Pump Tank Size 1000 gallons  
 Number of trenches 1  
 Exact length of each trench 150 feet  
 Trenches shall be installed on contour at a  
 Maximum Trench Depth of: 18-24 inches  
 (Trench bottoms shall be level to +/- 1/4" in all directions)  
 Trench Spacing: 9 Feet on Center  
 Soil Cover: 6 inches  
 (Maximum soil cover shall not exceed 36" above the trench bottom)  
 Pump Requirements: \_\_\_\_\_ ft. TDH vs. \_\_\_\_\_ GPM  
 Aggregate Depth: \_\_\_\_\_ inches below pipe  
 \_\_\_\_\_ inches above pipe  
 \_\_\_\_\_ inches total  
 Conditions: \_\_\_\_\_

\*\*If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.

Owner/Legal Representative Signature: \_\_\_\_\_ Date: \_\_\_\_\_

This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. SEE ATTACHED SITE SKETCH

Authorized State Agent: [Signature] Date: 06-05-08  
 Construction Authorization Expiration Date: 06-05-2013


HTE# 08-500-20072

Permit # 24854

# Harnett County Department of Public Health Site Sketch

ISSUED TO: Wyan Const. PROPERTY LOCATOR: 1115  
SUBDIVISION: Cameron Pine LOT # 10

Authorized State Agent: [Signature] Date: 06-25-08



Meet onsite for  
Final Layout

STUB out Plumbing  
Shallow At ground  
Level or higher where  
Shown - Rump may not  
be Required

Install 150' x 25"  
Reduction System

**SOIL/SITE EVALUATION  
for ON-SITE WASTEWATER SYSTEM**

Owner: 08 500 20072

Applicant:

Address:

Date Evaluated:

Proposed Facility: SFO

Design Flow (.1949): 36

Property Size:

Location of Site: 1115

Property Recorded:

Water Supply:  Public  Individual  Well  Spring  Other

Evaluation Method:  Auger Boring  Pit  Cut

Type of Wastewater:  Sewage  Industrial Process  Mixed

P R O F I L E #	.1940 Landscape Position/ Slope%	Horizon Depth (IN.)	SOIL MORPHOLOGY .1941		OTHER PROFILE FACTORS				Profile Class & LTAR
			.1941 Structure/ Texture	.1941 Consistence Mineralogy	.1942 Soil Wetness/ Color	.1943 Soil Depth (IN.)	.1956 Sapro Class	.1944 Restr Horiz	
S 40% P/O		072	GRIL	URIF					L
		072	GRIL	URIF					L
		072	GRIL	URIF					L
		072	GRIL	URIF					L

Description	Initial System	Repair System
Available Space (.1945)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
System Type(s)	251	PB-108
Site LTAR	L	L

Other Factors (.1946): \_\_\_\_\_  
 Site Classification (.1948): P  
 Evaluated By: JWS  
 Others Present: