

HTE# 09-5-23492

# Harnett County Department of Public Health

25856

## Improvement Permit

A building permit cannot be issued with only an Improvement Permit

ISSUED TO: WM. KENT PIERCE INC PROPERTY LOCATION: HOOPER RD  
 SUBDIVISION PERSIMMON HILL LOT # 54  
 NEW  REPAIR  EXPANSION   
 Type of Structure: SFD (37'x51')  
 Proposed Wastewater System Type: PUMP TO 25% RED. SYS.  
 Projected Daily Flow: 360 GPD  
 Number of bedrooms: 3 Number of Occupants: 6 max  
 Basement  Yes  No  
 Pump Required:  Yes  No  May be required based on final location and elevations of facilities  
 Type of Water Supply:  Community  Public  Well Distance from well 100 feet  
 Permit conditions: \_\_\_\_\_ Permit valid for:  Five years  
 No expiration

Authorized State Agent: [Signature] REHS Date: 1/13/10 SEE ATTACHED SITE SKETCH  
 The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.

## Construction Authorization

(Required for Building Permit)

The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout.

ISSUED TO: WM. KENT PIERCE INC PROPERTY LOCATION: HOOPER RD  
 SUBDIVISION PERSIMMON HILL LOT # 54  
 Facility Type: SFD (37'x51')  New  Expansion  Repair  
 Basement?  Yes  No Basement fixtures?  Yes  No  
 Type of Wastewater System\*\* PUMP TO 25% RED. SYS. w/ PRESSURE MANIFOLD (Initial) Wastewater Flow: 360 GPD  
 (See note below, if applicable )

LPP (Repair) 300' TOTAL  
 Installation Requirements/Conditions  
 Number of trenches 5  
 Septic Tank Size 1000 gallons Exact length of each trench VARIOUS feet  
 Pump Tank Size 1000 gallons Trenches shall be installed on contour at a 6 inch Soil Cover: 6 inches  
 Maximum Trench Depth of: 12 inches (Maximum soil cover shall not exceed 36" above the trench bottom)  
 Pump Requirements: \_\_\_\_\_ ft. TDH vs. \_\_\_\_\_ GPM \_\_\_\_\_ inches below pipe  
 Aggregate Depth: \_\_\_\_\_ inches above pipe

Conditions: SEE SKETCH FOR LINE LENGTHS. PRESSURE MANIFOLD TO BE  
DESIGN BY APPLICANT SOIL CONSULTANT. THIS PERMIT BASED ON PROPOSAL FROM APPLICANTS  
SOIL CONSULTANT

\*\*If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.  
 Owner/Legal Representative Signature: \_\_\_\_\_ Date: \_\_\_\_\_

This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. SEE ATTACHED SITE SKETCH  
 Authorized State Agent: [Signature] REHS Date: 1/13/10  
 Construction Authorization Expiration Date: 1/13/15

HTE# 09-5-23492

Permit # 25856

# Harnett County Department of Public Health Site Sketch

ISSUED TO: Wm. Kent Pierce Inc PROPERTY LOCATOR: Hoover Rd  
SUBDIVISION Persimmon Hill LOT # 54

Authorized State Agent: [Signature] REHS (OLIVER TOLKSDORF) Date: 1/13/10

