HTE# 10-5-25145R

## Harriett County Department of Public mealth

26277

A building permit cannot be issued with only an Improvement Permit

PROPERTY LOCATION: CAMERON PINES De ISSUED TO: WYMM CONSTRUCTION SUBDIVISION CAMERON PINES NEW 

REPAIR 

FOR STRUCTURE: SFO (Hixs) Site Improvements required prior to Construction Authorization Issuance: Proposed Wastewater System Type: Pune To 25% REDUCTION Projected Daily Flow: 360 Number of Occupants: \_\_\_\_ max Number of bedrooms: Basement Yes Pump Required: XYes \( \square\) No ☐ May be required based on final location and elevations of facilities Five years Type of Water Supply: 

Community Public Well Distance from well 100 feet Permit valid for: ■ No expiration Permit conditions: REWS Date: 101 SEE ATTACHED SITE SKETCH Authorized State Agent:: The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit. Construction Authorization (Required for Building Permit) The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout. ISSUED TO: WYNN CONSTRUCTION PROPERTY LOCATION: CAMERON PINES DR SUBDIVISION CAMBRON PINES Facility Type: SED (41258) New Expansion Repair Basement? ☐ Yes ☒ No Basement Fixtures? ☐ Yes ☒ No Pume To 25% REDUCTION SYSTEM (Initial) Wastewater Flow: 360 Type of Wastewater System\*\* (See note below, if applicable 

) Pume To 25% REDUCTION (Repair) Number of trenches Installation Requirements/Conditions Exact length of each trench 57 feet Trench Spacing: \_\_\_\_\_ Feet on Center Septic Tank Size 1000 gallons Pump Tank Size \ \ \ \ \ \ \ \ \ \ gallons Trenches shall be installed on contour at a Soil Cover: 6-24 Maximum Trench Depth of: 18-36 inches (Maximum soil cover shall not exceed (Trench bottoms shall be level to +/-1/4" 36" above the trench bottom) in all directions) Pump Requirements: \_\_\_\_\_\_ft. TDH vs. inches below pipe inches above pipe Conditions: THIS PERMIT BASES ON A PROPOSAL FROM APPLICANTS SOIL SCIENTIST WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA. NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA. \*\* If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit. Owner/Legal Representative Signature: \_ This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the prexisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. Construction Authorization Expiration Date: 10115 Authorized State Agent:

## Harnett County Department of Public Health Site Sketch

Authorized State Agent:

PROPERTY LOCATON: CAMERON PINES DOT 6

Date: 10/1/10

