

GWEN OAKS LOT 62

Project No. 11,118.S2

LAYOUT FOR 3 BEDROOM HOME

MARCH, 2009

FLAG							FLAGGED	DESIGN
<u>LINE #</u>	<u>COLOR</u>	<u>BS (ft)</u>	<u>HI (ft)</u>	<u>FS (ft)</u>	<u>ELEVATION (ft)</u>	<u>LINE LENGTH (ft)</u>	<u>LINE LENGTH (ft)</u>	
TBM		5.0			100.00			
INSTR. 1			105.00					
1	ORANGE			2.60	102.40	90	90	
2	YELLOW			4.50	100.50	96	90	
3	BLUE			5.60	99.40	90	60	
4	RED			6.50	98.50	80	60	
5	ORANGE			8.00	97.00	60	60	
Total						416	360	

	<u>LINE</u>	<u>LTAR</u>	<u>SYSTEM</u>	<u>SOIL</u>	<u>INNOVATIVE</u>	<u>DISTRIBUTION</u>
	<u>LENGTH (ft)</u>	<u>GPD/FT²</u>	<u>TYPE</u>	<u>LTAR</u>	<u>SYSTEM</u>	<u>GRAVITY TO</u>
System	180	0.50	INNOV.	0.50	EZ-Flow	D-BOX
Repair	180	0.50	Innov.	0.50	EZ-Flow	GRAVITY TO D-BOX

- Notes:**
- ** TBM AT LOT 61/62 FRONT EIP
 - **TBM is assumed to be 100'.
 - **All measures in feet.
 - **Nitrification lines are demonstrated on contour via colored pin flags.
 - **BS, FS indicate rod readings.