

### Improvement Permit

A building permit cannot be issued with only an Improvement Permit

ISSUED TO: Russell Hart PROPERTY LOCATION: 205 Sherman Pines Dr. (US 401 N.)  
 NEW  REPAIR  EXPANSION  SUBDIVISION: Sherman Pines LOT # 5  
 Type of Structure: 4BR 57'x42' SFD Site Improvements required prior to Construction Authorization Issuance:  
 Proposed Wastewater System Type: 25% Reduction Sys  
 Projected Daily Flow: 480 GPD  
 Number of bedrooms: 4 Number of Occupants: 8 max  
 Basement  Yes  No  
 Pump Required:  Yes  No  May be required based on final location and elevations of facilities  
 Type of Water Supply:  Community  Public  Well Distance from well NA feet Permit valid for:  Five years  
 Permit conditions: No Basement; 50' Pond setback  No expiration

Authorized State Agent: [Signature] Date: 07/19/2018 SEE ATTACHED SITE SKETCH

The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.

### Construction Authorization

(Required for Building Permit)

The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout.

ISSUED TO: Russell Hart PROPERTY LOCATION: 205 Sherman Pines Dr. (US 401 N.)  
 Facility Type: 4BR 57'x42' SFD  New  Expansion  Repair  
 Basement?  Yes  No Basement Fixtures?  Yes  No  
 Type of Wastewater System\*\* 25% Reduction System (Initial) Wastewater Flow: 480 GPD  
 (See note below, if applicable )  
50% Reduction PRRS Sys. (Repair)

#### Installation Requirements/Conditions

Septic Tank Size 1250 gallons Number of trenches 3  
 Pump Tank Size \_\_\_\_\_ gallons Exact length of each trench 90 feet Trench Spacing: 9 Feet on Center  
 Trenches shall be installed on contour at a Soil Cover: 18-36 inches  
 Maximum Trench Depth of: 30-18 inches (Maximum soil cover shall not exceed 36" above the trench bottom)  
 (Trench bottoms shall be level to +/-1/4" in all directions)  
 Pump Requirements: \_\_\_\_\_ ft. TDH vs. \_\_\_\_\_ GPM Aggregate Depth: NA inches below pipe  
 Conditions: No Basement; 50ft Pond Setback NA inches above pipe  
NA inches total

**WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA.  
NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA.**

\*\*If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.

Owner/Legal Representative Signature: \_\_\_\_\_ Date: \_\_\_\_\_

This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. SEE ATTACHED SITE SKETCH

Authorized State Agent: [Signature] Date: 07/19/2018  
ANDREW WRAIN Construction Authorization Expiration Date: 07/19/2023

HTE# 14-S-34529RRRR

Permit # 29909

# Harnett County Department of Public Health Site Sketch

ISSUED TO: Russell Hart

PROPERTY LOCATION: 205 Sherman Pines Dr. (US 401 N)

SUBDIVISION Sherman Pines LOT # 5

Authorized State Agent: [Signature]  
ANDREW CURRIN

Date: 07/19/2018  
~~03/07/2018~~ (AIC)

\*TANK LOCATION CHANGED\*

- \*Meet Onsite Prior\*  
to Install
- \*NO Basement Permittable
- \* 50' Pond Setback
- \* System shall be installed tight to SFD to meet Pond Setbacks
- \* Off contour trench depth may be required

