

**SOIL/SITE EVALUATION
 for ON-SITE WASTEWATER SYSTEM**

Owner: *stencil Builders* Applicant: *stencil Builders Inc*
 Address: *62 PERRY COURT* Date Evaluated: *12/08/16*
 Proposed Facility: *3 BR HOME* Design Flow (.1949): *360 gpd/day*
 Location of Site: *HIDDEN POINTS* Property Recorded: *PS* Property Size:
 Water Supply: Public Individual Well Spring Other
 Evaluation Method: Auger Boring Pit Cut
 Type of Wastewater: Sewage Industrial Process Mixed

P R O F I L E #	.1940 Landscape Position/ Slope %	Horizon Depth (In.)	SOIL MORPHOLOGY .1941		OTHER PROFILE FACTORS				Profile Class & LTAR
			.1941 Structure/ Texture	.1941 Consistence Mineralogy	.1942 Soil Wetness/ Color	.1943 Soil Depth (IN.)	.1956 Sapro Class	.1944 Restr Horiz	
1	<i>100%</i>	<i>0-5</i>	<i>SL-LO</i>	<i>Fr. SSSR SEP</i>	-	-	-	-	<i>PS</i>
		<i>5-27</i>	<i>SC CLAY</i>	<i>Fi SP SEP</i>	-	<i>27</i>	-	-	<i>0.3</i>
		<i>27"+</i>	<i>SAP</i>	<i>1</i>	-				
2	<i>L</i>	<i>0-6</i>	<i>SL LO</i>	<i>Fr. SSSR S-SEP</i>	-	-	-	-	<i>PS</i>
		<i>6-30</i>	<i>SC CLAY</i>	<i>Fi. SP SEP</i>	-	<i>30</i>	-	-	<i>0.3</i>
		<i>30+</i>	<i>SAP</i>						
3	<i>L</i>	<i>0-24</i>	<i>SL-LO</i>	<i>Fr. SSSR SEP</i>	-	-	-	-	<i>PS</i>
		<i>24-48</i>	<i>SC CLAY</i>	<i>Fi SP SEP</i>	-	<i>48</i>	-	-	<i>0.3</i>

Description	Initial System	Repair System	Other Factors (.1946): <i>None</i> Site Classification (.1948): <i>Provisionally Suitable</i> Evaluated By: <i>Andrew Corrin, REHS-J</i> Others Present: <i>Timmy vanhart, REHS</i>
Available Space (.1945)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
System Type(s)	<i>25% Red</i>	<i>25% Red-</i>	
Site LTAR	<i>0.3</i>	<i>0.3</i>	