

# OPERATIONS PERMIT

Name: (owner) Regency Homes

New Installation  Septic Tank

Property Location: SR# 1115

Repairs  Nitrification Line

Subdivision Peachtree Crossing

Lot # 19

TAX ID# \_\_\_\_\_

Quadrant # \_\_\_\_\_

Contractor: Ted Brown

Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

3 Bedroom  
140

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length 300 ft. width of 3 ft. depth of 18 in. of each ditch 300 ft. ditches 3 ft. ditches 18 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 5-10-01

PERMIT NO. 17624

Inspected by: Ja Waters  
Environmental Health Specialist

