

# OPERATIONS PERMIT

1-5-1694

Name: (owner) Show Case  New Installation  Septic Tank  
 Property Location: SR# 1115  Repairs  Nitrification Line  
 Subdivision Peach Tree Crossing Lot # 50  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: ~~\_\_\_\_\_~~ H. Carter Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 2 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18 1/2 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 6-20-01

PERMIT NO. 18219

Inspected by: J. Walters  
Environmental Health Specialist

