

# OPERATIONS PERMIT 01-5-2589

Name: (owner) Kent Pierce  New Installation  Septic Tank  
 Property Location: SR# 1115  Repairs  Nitrification Line  
 Subdivision Crestview Lot # 62  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ted Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 10-31-01

PERMIT NO. 15218

Inspected by: Joe W. [Signature]  
Environmental Health Specialist

