

OPERATIONS PERMIT

01-5-2999

Name: (owner) Kent Picece New Installation Septic Tank
 Property Location: SR# 1115 Repairs Nitrification Line
 Subdivision Peach Tree Lot # 69
 TAX ID# _____ Quadrant # _____
 Contractor: T. Brown Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field: No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain: _____ Linear feet

PERMIT NO. 18533 Date: 12-18-01
 Inspected by: Joe Williams
 Environmental Health Specialist

