

HTE 03-5-8097

H. W. T. COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

17074

# OPERATIONS PERMIT

Name: (owner) Weaver Dev.  New Installation  Septic Tank  
 Property Location: SR# 1141  Repairs  Nitrification Line  
 Subdivision The Summit Lot # 26  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Larry Sharpe Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 05-13-04

Inspected by: Jan Waters  
Environmental Health Specialist

PERMIT NO. 20380

