

HTE 04-S-8766

# OPERATIONS PERMIT

Name: (owner) Regency Homes  New Installation  Septic Tank  
 Property Location: SR# 1141  Repairs  Nitrification Line  
 Subdivision Highland Forest Lot # 24  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ted Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other Tire Chips

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field	No. of ditches <u>1</u>	exact length of each ditch <u>210</u> ft.	width of ditches <u>3</u> ft.	depth of ditches <u>18-24</u> in.
------------------------------	----------------------------	--	----------------------------------	--------------------------------------

French Drain Required: \_\_\_\_\_ Linear feet

Date: 08-26-04

Inspected by: Joe L. Wain  
Environmental Health Specialist

PERMIT NO. 20680

