

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Kenneth F. ^{GUIN} BUIEN New Installation Septic Tank
Property Location: SR# 1128 Repairs Nitrification Line
Subdivision Private Lot # 1
TAX ID# _____ Quadrant # _____
Contractor: Gerald Temple Registration # 9
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 100+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 67 ft. width of ditches 3 ft. depth of ditches 18 in.
French Drain: N/A Linear feet

PERMIT NO. 08364

Date: 2-22-94
Inspected by: James E. Mandant
Environmental Health Specialist

