

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) A.L. Champion Const New Installation Septic Tank
Property Location: SR# 1509 Repairs Nitrification Line
Subdivision Clearfield St Lot # 31
Contractor: Jerry Phewant Registration # 10
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: NA. ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length 80 ft. width of ditches 5 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 7531

Date: 08-26-93
Inspected by: John H. Byrd P.S.
Environmental Health Specialist

