

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) William S. Curran Co New Installation Septic Tank
Property Location: SR# 15041 Repairs Nitrification Line
Subdivision Benton Place II Lot # 44
Contractor: Jerry Pleasant Registration # 10
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50 ft. \neq

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 4 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 6849

Date: 02-23-93
Inspected by: J. H. Boyd R.S.
Environmental Health Specialist

