

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Home Investment Inc New Installation Septic Tank
Property Location: SR# 27 Repairs Nitrification Line
Subdivision Mire Branch Estates Lot # 103
TAX ID# _____ Quadrant # _____
Contractor: Ted Brown Registration # 14
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 67 ft. width of ditches 3 ft. depth of ditches 24-30 in.
French Drain: _____ Linear feet

PERMIT NO. 7876

Date: 5-2-94

Inspected by: Thomas J. Boyce

Environmental Health Specialist

