

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Danny Norris New Installation Septic Tank
 Property Location: SR# Hwy 27 Repairs Nitrification Line
 Subdivision Wine Bush Lot # 94
 Contractor: Ted Brown Registration # 14

Basement with Plumbing: Garage:
 Water Supply: Well Public Community

Distance From Well: 50 ft. any existing

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 2 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: _____ Linear feet

PERMIT NO. 6860

Date: 02-24-93
 Inspected by: John H. Boyd, P.E.
 Environmental Health Specialist

