

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Hubert J. Montague New Installation Septic Tank
Property Location: SR# 1513 Repairs Nitrification Line
Subdivision Remington Lot # 6
TAX ID# _____ Quadrant # _____
Contractor: Ted Brown Registration # 14
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface No. of exact length width of depth of
Drainage Field ditches 1 of each ditch 400 ft. ditches 3 ft. ditches 18-26 in.
French Drain: - Linear feet

PERMIT NO. 10728

Date: 1-11-76

Inspected by: James E. Markham
Environmental Health Specialist

