

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Jack Williams  New Installation  Septic Tank  
Property Location: SR# 1224  Repairs  Nitrification Line  
Subdivision \_\_\_\_\_ Lot # \_\_\_\_\_  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Wayne Sharp Registration # \_\_\_\_\_  
Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
Subsurface No. of exact length width of depth of  
Drainage Field ditches 3 of each ditch 110 ft. ditches 3 ft. ditches 24 in.  
French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 09557 Date: 10-27-94  
Inspected by: Thomas J. Boyer  
Environmental Health Specialist

