

# OPERATIONS PERMIT

Name: (owner) Custom Contracting Corp  New Installation  Septic Tank  
Property Location: SR# off 1201  Repairs  Nitrification Line  
Subdivision Caroline Seasons, Sec II Lot # V-1  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Wayne Spivey Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50 min ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_  
Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
Subsurface Drainage Field: No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.  
French Drain: \_\_\_\_\_ Linear feet

Date: 7/29/98  
Inspected by: Byron McSwain R.S.  
Environmental Health Specialist

PERMIT NO. 14856

