

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Brufford Const. New Installation Septic Tank
Property Location: SR# 11081 Repairs Nitrification Line
Subdivision Cameron Branch Lot # 10
Contractor: Wayne Spivey Registration # 71
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field: No. of ditches 2 exact length of each ditch 90 ft. width of ditches 3 ft. depth of ditches 18-36 in.
French Drain: _____ Linear feet

PERMIT NO. 7110

Date: 4 August, 1993
Inspected by: [Signature]

Environmental Health Specialist

