

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Howard Besharas New Installation Septic Tank
Property Location: SR# Red Hill Church Road Repairs Nitrification Line
Subdivision _____ Lot # _____
TAX ID# _____ Quadrant # _____
Contractor: D.C. Carter Registration # _____

Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to CAR
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 10562 Date: 2-21-95
Inspected by: James C. M... [Signature]
Environmental Health Specialist

