

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Pine Grove Dev. Corp New Installation Septic Tank
Property Location: SR# 1114 Blanchard Rd Repairs Nitrification Line
Subdivision Overview Est Lot # 46
TAX ID# _____ Quadrant # _____
Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50 min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 09371 Date: 10-6-95
Inspected by: Gr L. A. KS
Environmental Health Specialist

