

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Larry K. Allen New Installation Septic Tank
Property Location: SR# 1141 Repairs Nitrification Line
Subdivision Highland Hills Lot # 9
TAX ID# _____ Quadrant # _____
Contractor: Wayne Sharpe Registration # 24
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 24 in.
French Drain: _____ Linear feet

PERMIT NO. 8362 Date: 5-16-94
Inspected by: Thomas J. Boyce
Environmental Health Specialist

