


CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Larry Allen / Stoneledge Prop., Inc. New Installation Septic Tank
 Property Location: SR# 1141 Repairs Nitrification Line
 Subdivision Highland Hills Lot # 42
 Contractor: Wayne Sharpe Registration # 24
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1600 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 2 exact length of each ditch 85 ft. width of ditches 3 ft. depth of ditches 8-24 in.
 French Drain: _____ Linear feet

PERMIT NO. 7104 Date: 16 December, 1993
 Inspected by: [Signature]
 Environmental Health Specialist



D
r
i
v
e