

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Jerry K. Allen New Installation Septic Tank
Property Location: SR# 1141 Repairs Nitrification Line
Subdivision Hickland Hills Lot # 41
Contractor: Wayne Shupe Registration # 24
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: N/A ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 86 ft. width of ditches 3 ft. depth of ditches 36 in.
French Drain: _____ Linear feet

PERMIT NO. 7103

Date: 5-17-93
Inspected by: Hal Owen

Environmental Health Specialist

