

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) EARL Lamm New Installation Septic Tank
Property Location: SR# 1126 Repairs Nitrification Line
Subdivision Kellan Lot # H
TAX ID# _____ Quadrant # _____
Contractor: LARRY STANPE Registration # 29
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 170 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 08594

Date: 6-14-94
Inspected by: James E. M...
Environmental Health Specialist

