

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Jean Davenport ☒ New Installation ☒ Septic Tank
 Property Location: SR# 1320 ☐ Repairs ☒ Nitrification Line
 Subdivision Knoll Brook Est Lot # 16
 TAX ID# _____ Quadrant # _____
 Contractor: W Shaper Registration # _____
 Basement with Plumbing: ☐ Garage: ☒
 Water Supply: ☒ Well ☐ Public ☐ Community
 Distance From Well: 50m ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: ☒ Conventional ☐ Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 1 exact length of each ditch 150 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain: _____ Linear feet

PERMIT NO. 09643 Date: 4-24-96
 Inspected by: [Signature]
 Environmental Health Specialist

