

OPERATIONS PERMIT

Name: (owner) Staxel Builders ☒ New Installation ☒ Septic Tank
Property Location: SR# 2754 Kennebec Road ☐ Repairs ☒ Nitrification Line
Subdivision _____ Lot # 11
TAX ID# _____ Quadrant # _____
Contractor: Mike Ray Registration # 64
Basement with Plumbing: ☐ Garage: ☐
Water Supply: ☐ Well ☒ Public ☐ Community
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: ☒ Conventional ☐ Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface No. of exact length width of depth of
Drainage Field ditches 4 of each ditch 60 ft. ditches 3 ft. ditches 18-24 in.
French Drain: _____ Linear feet

Date: 2-6-97

PERMIT NO. 11660

Inspected by: James C. Mahoney
Environmental Health Specialist

