

# + RAL (Crew 2) - Theselonias Mclean - 28 LG365s

Tue May 11 2021

All day

Solar Crew

\* Permit not ready

Add

Calendar

x Raleigh > ELECTRICAL x Raleigh > SOLAR

Who

Where

284 Sandclay Dr, Spring Lake, NC 28390 - 1hr

Description

[https://sunpro.lightning.force.com/lightning/r/Projects\\_\\_c/a0i4T000001QGfeQAG/view](https://sunpro.lightning.force.com/lightning/r/Projects__c/a0i4T000001QGfeQAG/view)

PROJ-35764- sch w/ Mr for 5/11 @ 8-10am - call otw @ 919-986-7280

Permit: APPROVED: Harnett County

**Solar:**

Shingles

UNI-004085M Flashloc

Pitch: 3/12

Generator On Site: N

Main Breaker: 150

WiFi Pass: N/A

Attic Access: Y

Attic Ladder:

Battery: N

**Electrical:**

No Trenching

ITE- Panel

Yes- Attic Access

No - Battery


No Trenching

x Jonathan Aguirre

## One Story


Panel Upgrade Needed- \*\* DO AS MUCH AS YOU CAN - MR IS AWARE WE WILL COME BACK A DIFFERENT DAY \*\*

Install a new interior 225A rated 200A main panel . May need to upsize feed wire to 2/0. Land a 50A solar breaker in the new interior main panel. Use #6 wire.

 Comments: 0 [Add Comment](#)

*Created 5 days ago by Modify, last updated 36 minutes ago by Modify*


# Design Approval - Theselonias Mclean



Estimated Energy Savings

Annual Results 12,254 kWh per Year\*

Estimated Monthly Production



NOTE: THIS DESIGN IS NOT ABSOLUTE AND MAY BE SUBJECT TO MINOR ON-SITE REDESIGN DUE TO UNFORESEEN OBSTRUCTIONS OR SIZE RESTRICTIONS TO BE APPROVED BY HOMEOWNER.

Quantity: 28

Panel: LG Electronics Inc. LG365N1C-A6

Inverter: Enphase Energy Inc. IQ 7+


Install: 10.22 kW Solar Panel System

Designer: Cash Elliot

284 Sandclay Dr  
Spring Lake, NC 28390

Date:

April 21st, 2021



---

1011 N Causeway Blvd, Suite 19 ♦ Mandeville, Louisiana 70471 ♦ Phone: 985.624.5001 ♦ Fax: 985.624.5303

---

April 2021

Harnett County

Property Owner: Theselonja Mclean

Property Address: 284 Sandclay Drive, Spring Lake, NC 28390

Re: Photovoltaic System Roof Installation

Wind loads have been calculated for a speed of 119 MPH. The roof pitch and construction have been analyzed and the photovoltaic system structure is designed to resist resulting uplift and downward forces. Based on the deck material and the size and spacing of the rafters, we find the above referenced address is in sound condition and can withhold the additional weight (~ 3 PSF) of the solar panels. The attached drawings and diagrams reflect a design that safely transmits dead and live loads to the roof. To the best of my professional knowledge and belief, the subject construction and photovoltaic system installation will be in compliance with the 2018 NCRC (2015 IRC) and 2018 IFC/2018 NCBC (2015 IBC) and 2017 NEC codes at the time of our review.

System installation must be in accordance with manufacturer recommendations and specifications and should abide by any industry-specific methods and applicable safety regulations. The contractor is responsible for ensuring that the solar panels are installed according to the approved plans and must notify Principal Engineering, Inc. of any discrepancies that may prevent proper installation of the proposed system, or defects uncovered in the existing structure, so that the design may be adjusted. Principal Engineering, Inc. does not assume any responsibility for improper installation of the proposed photovoltaic system.



**PRINCIPAL Infrastructure®**

Architecture ♦ Engineering ♦ Construction

www.pi-aec.com ♦ info@pi-aec.com



*Henry I. DiFranco Jr.*  
4/22/2021

North Carolina Firm No. C4113  
Principal Engineering, Inc.

**Uplift and Wind Downforce Calculation Summary (ASCE 7-10, 30.5 Part 2)**  
**Mount, Rack, & Panel Proportioning**

Property Owner:	Theselonia Mclean	Max. Individual Panel Dimensions		
Project Address:	284 Sandclay Drive	Length (in)	Width (in)	Area (sf)
City, State:	Spring Lake, NC 28390	77	39	20.85

Building Characteristics, Design Input, and Adjustment Factors				
3-Sec Gust Wind Speed:	119	From ASCE 7-10, Fig. 26.5-1A		
Exposure Category:	C	Para 26.7.3		
Risk Category:	II			
Effective Wind Area (sf):	10	(Area per individual fastener)		
Roof Dimensions:	Length: 67			
	Width: 40	Least Dimension: <input type="text" value="40"/>		
Roof Height (h):	15	Must be less than 60		
Pitch: <input type="text" value="4"/> on 12 =	18.4	degrees; must be less than 45		
Ht. & Exposure Adjustment ( $\lambda$ )	1.21	Fig. 30.5-1		
Importance Factor (I)	1			
Topographic Adj. ( $K_{zt}$ )	1	Fig. 26.8-1		

Roof Zone Strip (a), in ft, Fig. 30.5-1, Note 5	
1 - Least Roof Horizontal Dimension (L or W) x 0.10	4
2 - Roof Height x 0.4	6
3 - Least Roof Horizontal Dimension (L or W) x 0.04	1.6
4 - Least of (1) and (2)	4
5 - Greater of (3) and (4)	4
6 - Greater of (5) and 3 feet	<b>a = 4</b>



North Carolina Firm No. C4113  
 Principal Engineering, Inc.

Net Design Pressures, Components & Cladding					
Allowable Stress Design, Use 0.6W (2.4.1)					
	Uplift (-psf)		Down (psf)		
	$P_{30net}$	$IK_{zt}P_{30net}$	$P_{30net}$	$IK_{zt}P_{30net}$	
Zone 1	20.6	24.9	12.9	15.6	Interior Roof Area Strip of (a) ft wide at roof edge Corner intersection of strips
Zone 2	36.1	43.7	12.9	15.6	
Zone 3	53.4	64.6	12.9	15.6	

	Uplift (-psf)		Down (psf)		
	$W_{asd} = 0.6P_{30}$		$W_{asd} = 0.6P_{30}$		
Zone 1	<b>14.9</b>		<b>9.4</b>		Interior Roof Area Strip of (a) ft wide at roof edge Corner intersection of strips
Zone 2	<b>26.2</b>		<b>9.4</b>		
Zone 3	<b>38.8</b>		<b>9.4</b>		

<b>UNIRAC &amp; Rail Selection (FS=3.0) (SolarMount)</b>		
Manufacturer:	UNIRAC	<b><u>Perpendicular Panel Orientation</u></b> <b><u>Allowable Scheme by Uplift Pressure</u></b>
Model:	SolarMount	
Ultimate Uplift (lb):	1913	
<b><u>Parallel : Mounts per Individual Panel</u></b>		
	# Mounts/ Panel for FS=3.0	
Zone 1	0.8	< 60 psf 2 rails, 4'-0" OC mounts
Zone 2	1.4	60-90 psf 2 rails, 2'-0" OC mounts
Zone 3	2.1	90-150 psf 3 rails, 2'-0" OC mounts 150-170 psf 4 rails, 2'-0" OC mounts 170 psf +, panel clip capacity exceeded
<i>(From rail analysis, allowable spacing/rails controlled by individual mount pullout before rail bending)</i>		

  
 SEAL  
 041743  
 HENRY I. DIFRANCO, JR.  
 ENGINEER  
*Henry I. DiFranco, Jr.*  
 4/22/2021

North Carolina Firm No. C4113  
 Principal Engineering, Inc.

# NEW PHOTOVOLTAIC SYSTEM 10.22 KW DC 284 SANDCLAY DR, SPRING LAKE, NC 28390, USA

**SUNPR**  
22171 MCH RD  
MANDEVILLE, LA 70471  
PHONE: 9152011490


THESELO니아 MCLEAN  
284 SANDCLAY DR,  
SPRING LAKE, NC  
28390, USA

Signature with Seal


REV	DESCRIPTION	DATE

COVER PAGE	
DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	
SHEET NUMBER	T-001

## VICINITY MAP



## SATELLITE VIEW



## SHEET INDEX

COVER PAGE	NOTES
T-001	COVER PAGE
G-001	NOTES
A-101	SITE PLAN
A-102	ELECTRICAL PLAN
A-103	ATTACHMENT PLAN
A-104	STRUCTURAL PLAN
E-601	LINE DIAGRAM
E-602	ELECTRICAL CALCULATIONS
E-603	PLACARD
R-001	RESOURCE DOCUMENT
R-002	RESOURCE DOCUMENT
R-003	RESOURCE DOCUMENT
R-004	RESOURCE DOCUMENT
R-005	RESOURCE DOCUMENT
R-006	RESOURCE DOCUMENT
R-007	RESOURCE DOCUMENT
R-008	RESOURCE DOCUMENT

### PROJECT INFORMATION

**OWNER**  
NAME: THESELO니아 MCLEAN

**PROJECT MANAGER**  
NAME: SHAHIN HAYNES  
PHONE: 8665071461

**CONTRACTOR NAME**  
MARC JONES CONSTRUCTION,  
LLC DBA SUNPRO SOLAR  
PHONE: 5052180838

**SCOPE OF WORK**  
SYSTEM SIZE: STC-28 X 365W= 10.22 KW DC  
PTC: 28 X 342.4W = 9.59 KW DC  
(28) LG ELECTRONICS LG365N1C-A6  
(28) ENPHASE IQ7PLUS-72-2-US

**ATTACHMENT TYPE:** ROOF MOUNT  
**MSP UPGRADE:** YES

### AUTHORITIES HAVING JURISDICTION

**BUILDING:** HARNETT COUNTY  
**ZONING:** HARNETT COUNTY  
**UTILITY:** SOUTH RIVER

### DESIGN SPECIFICATION

**OCCUPANCY:** SINGLE-FAMILY  
**CONSTRUCTION:** RESIDENTIAL  
**ZONING:** RESIDENTIAL  
**GROUND SNOW LOAD:** 10 psf  
**WIND EXPOSURE:** B  
**WIND SPEED:** 119 mph

### APPLICABLE CODES & STANDARDS

**BUILDING:** IRC 2015, IRC 2015  
**ELECTRICAL:** NEC 2017  
**FIRE:** IFC 2018

## GENERAL NOTES

1.1.1 PROJECT NOTES:  
1.1.2 THIS PHOTOVOLTAIC (PV) SYSTEM SHALL COMPLY WITH THE NATIONAL ELECTRIC CODE (NEC) ARTICLE 690, ALL MANUFACTURER'S LISTING AND INSTALLATION INSTRUCTIONS, AND THE RELEVANT CODES AS SPECIFIED BY THE AUTHORITY HAVING JURISDICTION'S (AHJ) APPLICABLE CODES.  
1.1.3 THE UTILITY INTERCONNECTION APPLICATION MUST BE APPROVED AND PV SYSTEM INSPECTED PRIOR TO PARALLEL OPERATION  
1.1.4 GROUND FAULT DETECTION AND INTERRUPTION (GFDI) DEVICE IS INTEGRATED WITH THE MICROINVERTER IN ACCORDANCE WITH NEC 690.41(B)  
1.1.5 ALL PV SYSTEM COMPONENTS; MODULES, UTILITY-INTERACTIVE INVERTERS, AND SOURCE CIRCUIT COMBINER BOXES ARE IDENTIFIED AND LISTED FOR USE IN PHOTOVOLTAIC SYSTEMS AS REQUIRED BY NEC 690.4; PV MODULES: UL1703, IEC61730, AND IEC61215, AND NFPA 70 CLASS C FIRE INVERTERS: UL 1741 CERTIFIED, IEEE 1547, 929, 519 COMBINER BOXES); UL 1703 OR UL 1741 ACCESSORY  
1.1.6 MAX DC VOLTAGE CALCULATED USING MANUFACTURER PROVIDED TEMP COEFFICIENT FOR VOC, IF UNAVAILABLE, MAX DC VOLTAGE CALCULATED ACCORDING TO NEC 690.7.  
1.1.7 ALL INVERTERS, PHOTOVOLTAIC MODULES, PHOTOVOLTAIC PANELS, AND SOURCE CIRCUIT COMBINERS INTENDED FOR USE IN A PHOTOVOLTAIC POWER SYSTEM WILL BE IDENTIFIED AND LISTED FOR THE APPLICATION PER 690.4 (D). SHALL BE INSTALLED ACCORDING TO ANY INSTRUCTIONS FROM LISTING OR LABELING [NEC 110.3].  
1.1.8 ALL SIGNAGE TO BE PLACED IN ACCORDANCE WITH LOCAL BUILDING CODE, IF EXPOSED TO SUNLIGHT, IT SHALL BE UV RESISTANT. ALL PLAQUES AND SIGNAGE WILL BE INSTALLED AS REQUIRED BY THE NEC AND AHJ.

1.2.1 SCOPE OF WORK:  
1.2.2 PRIME CONTRACTOR IS RESPONSIBLE FOR THE DESIGN AND SPECIFICATIONS OF THE GRID-TIED PHOTOVOLTAIC SYSTEM RETROFIT. PRIME CONTRACTOR WILL BE RESPONSIBLE FOR COLLECTING EXISTING ON-SITE REQUIREMENTS TO DESIGN, SPECIFY, AND INSTALL THE EXTERIOR ROOF-MOUNTED PORTION OF THE PHOTOVOLTAIC SYSTEMS DETAILED IN THIS DOCUMENT

1.3.1 WORK INCLUDES:  
1.3.2 PV RACKING SYSTEM INSTALLATION - UNIRAC SOLAR  
1.3.3 PV MODULE AND INVERTER INSTALLATION - LG ELECTRONICS LG365N1C-A6 / ENPHASE INVERTER  
1.3.4 PV EQUIPMENT ROOF MOUNT  
1.3.5 PV SYSTEM WIRING TO A ROOF-MOUNTED JUNCTION BOX  
1.3.6 PV LOAD CENTERS (IF INCLUDED)  
1.3.7 PV METERING/MONITORING (IF INCLUDED)  
1.3.8 PV DISCONNECTS  
1.3.9 PV GROUNDING ELECTRODE & BONDING TO (E) GEC  
1.3.10 PV FINAL COMMISSIONING  
1.3.11 (E) ELECTRICAL EQUIPMENT RETROFIT FOR PV 1.3.13 SIGNAGE PLACED IN ACCORDANCE WITH LOCAL BUILDING CODE



PROJECT NAME & ADDRESS

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE  
 NOTES

DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	-

SHEET NUMBER  
 G-001

**2.1.1 SITE NOTES:**  
 2.1.2 A LADDER WILL BE IN PLACE FOR INSPECTION IN COMPLIANCE WITH OSHA REGULATIONS.  
 2.1.3 THE PV MODULES ARE CONSIDERED NON-COMBUSTIBLE AND THIS SYSTEM IS A UTILITY INTERACTIVE SYSTEM WITH NO STORAGE BATTERIES.  
 2.1.4 THE SOLAR PV INSTALLATION WILL NOT OBSTRUCT ANY PLUMBING, MECHANICAL, OR BUILDING ROOF VENTS.  
 2.1.5 PROPER ACCESS AND WORKING CLEARANCE AROUND EXISTING AND PROPOSED ELECTRICAL EQUIPMENT WILL BE PROVIDED AS PER SECTION NEC 110.26.  
 2.1.6 ROOF COVERINGS SHALL BE DESIGNED, INSTALLED, AND MAINTAINED IN ACCORDANCE WITH THIS CODE AND THE APPROVED MANUFACTURER'S INSTRUCTIONS SUCH THAT THE ROOF COVERING SERVES TO PROTECT THE BUILDING OR STRUCTURE.  
**2.2.1 EQUIPMENT LOCATIONS:**  
 2.2.2 ALL EQUIPMENT SHALL MEET MINIMUM SETBACKS AS REQUIRED BY NEC 110.26.  
 2.2.3 WIRING SYSTEMS INSTALLED IN DIRECT SUNLIGHT MUST BE RATED FOR EXPECTED OPERATING TEMPERATURE AS SPECIFIED BY NEC 690.31 (A), (C) AND NEC TABLES 310.15 (B)(2)(A) AND 310.15 (B)(3)(C).  
 2.2.4 JUNCTION AND PULL BOXES PERMITTED INSTALLED UNDER PV MODULES ACCORDING TO NEC 690.34.  
 2.2.5 ADDITIONAL AC DISCONNECT(S) SHALL BE PROVIDED WHERE THE INVERTER IS NOT WITHIN SIGHT OF THE AC SERVICING DISCONNECT.  
 2.2.6 ALL EQUIPMENT SHALL BE INSTALLED ACCESSIBLE TO QUALIFIED PERSONNEL ACCORDING TO NEC APPLICABLE CODES.  
 2.2.7 ALL COMPONENTS ARE LISTED FOR THEIR PURPOSE AND RATED FOR OUTDOOR USAGE WHEN APPROPRIATE.  
**2.3.1 STRUCTURAL NOTES:**  
 2.3.2 RACKING SYSTEM & PV ARRAY WILL BE INSTALLED ACCORDING TO CODE-COMPLIANT INSTALLATION MANUAL. TOP CLAMPS REQUIRE A DESIGNATED SPACE BETWEEN MODULES, AND RAILS MUST ALSO EXTEND A MINIMUM DISTANCE BEYOND EITHER EDGE OF THE ARRAY/SUBARRAY, ACCORDING TO RAI MANUFACTURER'S INSTRUCTIONS.  
 2.3.3 JUNCTION BOX WILL BE INSTALLED PER MANUFACTURER'S SPECIFICATIONS. IF ROOF-PENETRATING TYPE, IT SHALL BE FLASHED & SEALED PER LOCAL REQUIREMENTS.  
 2.3.4 ROOFTOP PENETRATIONS FOR PV RACEWAY WILL BE COMPLETED AND SEALED W/ APPROVED CHEMICAL SEALANT PER CODE BY A LICENSED CONTRACTOR.  
 2.3.5 ALL PV RELATED ROOF ATTACHMENTS TO BE SPACED NO GREATER THAN THE SPAN DISTANCE SPECIFIED BY THE RACKING MANUFACTURER.  
 2.3.6 WHEN POSSIBLE, ALL PV RELATED RACKING ATTACHMENTS WILL BE STAGGERED AMONGST THE ROOF FRAMING MEMBERS.

**2.4.1 WIRING & CONDUIT NOTES:**  
 2.4.2 ALL CONDUIT AND WIRE WILL BE LISTED AND APPROVED FOR THEIR PURPOSE. CONDUIT AND WIRE SPECIFICATIONS ARE BASED ON MINIMUM CODE REQUIREMENTS AND ARE NOT MEANT TO LIMIT UP-SIZING.  
 2.4.3 CONDUCTORS SIZED ACCORDING TO NEC 690.8, NEC 690.7, 2.4.4 VOLTAGE DROP LIMITED TO 1.5%.  
 2.4.5 DC WIRING LIMITED TO MODULE FOOTPRINT. MICROINVERTER WIRING SYSTEMS SHALL BE LOCATED AND SECURED UNDER THE ARRAY W/ SUITABLE WIRING CLIPS.  
 2.4.6 AC CONDUCTORS COLORED OR MARKED AS FOLLOWS: PHASE A OR L1- BLACK PHASE B OR L2- RED, OR OTHER CONVENTION IF THREE PHASE PHASE C OR L3- BLUE, YELLOW, ORANGE\*\*, OR OTHER CONVENTION NEUTRAL- WHITE OR GREY IN 4-WIRE DELTA CONNECTED SYSTEMS THE PHASE WITH HIGHER VOLTAGE TO BE MARKED ORANGE [NEC 110.15].  
**2.5.1 GROUNDING NOTES:**  
 2.5.2 GROUNDING SYSTEM COMPONENTS SHALL BE LISTED FOR THEIR PURPOSE, AND GROUNDING DEVICES EXPOSED TO THE ELEMENTS SHALL BE RATED FOR SUCH USE.  
 2.5.3 PV EQUIPMENT SHALL BE GROUNDING ACCORDING TO NEC 690.43 AND MINIMUM NEC TABLE 250.122.  
 2.5.4 METAL PARTS OF MODULE FRAMES, MODULE RACKING, AND ENCLOSURES CONSIDERED GROUNDING IN ACCORD WITH 250.134 AND 250.136(A).  
 2.5.5 EQUIPMENT GROUNDING CONDUCTORS SHALL BE SIZED ACCORDING TO NEC 690.45 AND MICROINVERTER MANUFACTURER'S INSTRUCTIONS.  
 2.5.6 EACH MODULE WILL BE GROUNDING USING WEBB GROUNDING CLIPS AS SHOWN IN MANUFACTURER DOCUMENTATION AND APPROVED BY THE AHJ. IF WEBBS ARE NOT USED, MODULE GROUNDING LUGS MUST BE INSTALLED AT THE SPECIFIED GROUNDING LUG HOLES PER THE MANUFACTURER'S INSTALLATION REQUIREMENTS.  
 2.5.7 THE GROUNDING CONNECTION TO A MODULE SHALL BE ARRANGED SUCH THAT THE REMOVAL OF A MODULE DOES NOT INTERRUPT A GROUNDING CONDUCTOR TO ANOTHER MODULE.  
 2.5.8 GROUNDING AND BONDING CONDUCTORS, IF INSULATED, SHALL BE COLORED GREEN OR MARKED GREEN IF #4 AWG OR LARGER [NEC 250.119].  
 2.5.9 THE GROUNDING ELECTRODE SYSTEM COMPLIES WITH NEC 690.47 AND NEC 250.50 THROUGH 250.106. IF EXISTING SYSTEM IS INACCESSIBLE, OR INADEQUATE, A GROUNDING ELECTRODE SYSTEM PROVIDED ACCORDING TO NEC 250, NEC 690.47 AND AHJ.  
 2.5.10 GROUND-FAULT DETECTION SHALL COMPLY WITH NEC 690.41(B)(1) AND (2) TO REDUCE FIRE HAZARDS

**2.6.1 DISCONNECTION AND OVER-CURRENT PROTECTION NOTES:**  
 2.6.2 DISCONNECTING SWITCHES SHALL BE WIRED SUCH THAT WHEN THE SWITCH IS OPENED THE CONDUCTORS REMAINING ENERGIZED ARE DISCONNECTED TO THE TERMINALS MARKED "LINE SIDE" (TYPICALLY THE UPPER TERMINALS).  
 2.6.3 DISCONNECTS TO BE ACCESSIBLE TO QUALIFIED UTILITY PERSONNEL BE LOCKABLE, AND BE A VISIBLE-BREAK SWITCH  
 2.6.4 PV SYSTEM CIRCUITS INSTALLED ON OR IN BUILDINGS SHALL INCLUDE A RAPID SHUTDOWN FUNCTION TO REDUCE SHOCK HAZARD FOR EMERGENCY RESPONDERS IN ACCORDANCE WITH 690.12(A) THROUGH (D).  
 2.6.5 ALL OCPD RATINGS AND TYPES SPECIFIED ACCORDING TO NEC 690.8, 690.9, AND 240.  
 2.6.6 MICROINVERTER BRANCHES CONNECTED TO A SINGLE BREAKER OR GROUPED FUSES IN ACCORDANCE WITH NEC 110.3(B).  
 2.6.7 IF REQUIRED BY AHJ, SYSTEM WILL INCLUDE ARC-FAULT CIRCUIT PROTECTION ACCORDING TO NEC 690.11 AND UL 1699B.

**2.7.1 INTERCONNECTION NOTES:**  
 2.7.2 LOAD-SIDE INTERCONNECTION SHALL BE IN ACCORDANCE WITH [NEC 705.12 (B)]  
 2.7.3 THE SUM OF THE UTILITY OCPD AND INVERTER CONTINUOUS OUTPUT MAY NOT EXCEED 120% OF BUSBAR RATING [NEC 705.12(B)(2)(3)(d)].  
 2.7.4 THE SUM OF 125 PERCENT OF THE POWER SOURCE(S) OUTPUT CIRCUIT CURRENT AND THE RATING OF THE OVERCURRENT DEVICE PROTECTING THE BUSBAR SHALL NOT EXCEED 120 PERCENT OF THE AMPACITY OF THE BUSBAR, PV DEDICATED BACKFEED BREAKERS MUST BE LOCATED OPPOSITE END OF THE BUS FROM THE UTILITY SOURCE OCPD [NEC 705.12(B)(2)(3)(b)].  
 2.7.5 AT MULTIPLE ELECTRIC POWER SOURCES OUTPUT COMBINER PANEL, TOTAL RATING OF ALL OVERCURRENT DEVICES SHALL NOT EXCEED AMPACITY OF BUSBAR. HOWEVER, THE COMBINED OVERCURRENT DEVICE MAY BE EXCLUDED ACCORDING TO NEC 705.12 (B)(2)(3)(C).  
 2.7.6 FEEDER TAP INTERCONNECTION (LOADSIDE) ACCORDING TO NEC 705.12 (B)(2)(1)  
 2.7.7 SUPPLY SIDE TAP INTERCONNECTION ACCORDING TO NEC 705.12 (A) WITH SERVICE ENTRANCE CONDUCTORS IN ACCORDANCE WITH NEC 230.42. 2.7.8 BACKFEEDING BREAKER FOR ELECTRIC POWER SOURCES OUTPUT IS EXEMPT FROM ADDITIONAL FASTENING [NEC 705.12 (B)(5)].




**SUNPR**  
 22171 MCH RD  
 MANDEVILLE, LA 70471  
 PHONE: 9152011490

THESELO니아 MCLEAN  
 PROJECT NAME & ADDRESS  
 284 SANDCLAY DR,  
 SPRING LAKE, NC 28390,  
 USA

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE SITE PLAN	
DRAWN DATE	04/23/2021
DRAWN BY	VJP
REVIEWED BY	-
SHEET NUMBER	A-101



- (N) EMPHASE COMBINER PANEL WITH ENVOY-IQ METER
- (N) VISIBLE LOCKABLE LABELED AND NON FUSIBLE AC DISCONNECT (UTILITY DISCONNECT)
- (N) MAIN SERVICE PANEL (INSIDE HOUSE)
- (E) UTILITY METER

**LEGEND**

- FIRE SETBACK
- PROPERTY LINE
- JUNCTION BOX
- SKYLIGHT (ROOF OBSTRUCTION)
- CHIMNEY (ROOF OBSTRUCTION)
- VENT, ATTIC FAN (ROOF OBSTRUCTION)

- FIRE SETBACK  
 - PROPERTY LINE  
 - JUNCTION BOX  
 - SKYLIGHT (ROOF OBSTRUCTION)  
 - CHIMNEY (ROOF OBSTRUCTION)  
 - VENT, ATTIC FAN (ROOF OBSTRUCTION)

**1 | SITE PLAN**


**SCALE: 1/16" = 1'-0"**

- ① - MODULE STRING
- ② - MODULE STRING
- ③ - MODULE STRING

- (N) ENPHASE COMBINER PANEL WITH ENVOY-IQ METER
- (N) VISIBLE LOCKABLE LABELED AND NON FUSIBLE AC DISCONNECT (UTILITY DISCONNECT)
- (N) MAIN SERVICE PANEL (INSIDE HOUSE)
- (E) UTILITY METER


**ROOF SECTION(S)**

ROOF 1	TILT - 19° AZIMUTH - 275° MODULE - 25 SYSTEM SIZE (KW)- 9.13
ROOF 2	TILT - 19° AZIMUTH - 185° MODULE - 3 SYSTEM SIZE (KW)- 1.10



**LEGEND**

- FIRE SETBACK
- PROPERTY LINE
- JUNCTION BOX
- SKYLIGHT (ROOF OBSTRUCTION)
- CHIMNEY (ROOF OBSTRUCTION)
- VENT, ATTIC FAN (ROOF OBSTRUCTION)



**1 ELECTRICAL PLAN**  
SCALE: 3/32" = 1'-0"

**SUNPR**  
22171 MCH RD  
MANDEVILLE, LA 70471  
PHONE: 9162011490

THESELOA MCLEAN  
PROJECT NAME & ADDRESS  
284 SANDCLAY DR,  
SPRING LAKE, NC 28390,  
USA

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE <b>ELECTRICAL PLAN</b>	
DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	-
SHEET NUMBER <b>A-102</b>	

**SUNPR**  
 22171 MCH RD  
 MANDEVILLE, LA 70471  
 PHONE: 9152011490

THESELO니아 MCLEAN  
 PROJECT NAME & ADDRESS  
 284 SANDCLAY DR,  
 SPRING LAKE, NC 28390,  
 USA


Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE  
**ATTACHMENT PLAN**

DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	-

SHEET NUMBER  
**A-103**



TOTAL MOUNT COUNT - 62

**1 | ATTACHMENT PLAN**  
 SCALE: 3/16" = 1'-0"



22171 MCH RD  
 MANDEVILLE, LA 70471  
 PHONE: 9152011490

THESELO니아 MCLEAN  
 PROJECT NAME & ADDRESS  
 284 SANDCLAY DR,  
 SPRING LAKE, NC 28390,  
 USA

Signature with Seal

REV	DESCRIPTION	DATE


SHEET TITLE  
**STRUCTURAL  
 PLAN**

DRAWN DATE 04/23/2021  
 DRAWN BY VVP  
 REVIEWED BY -


SHEET NUMBER  
 A-104

**ROOF SECTION(S)**

ROOF 1	ROOF MATERIAL - COMPOSITE SHINGLE RAFTER SIZE - 2"x6" O.C. SPACING - 24"
ROOF 2	ROOF MATERIAL - COMPOSITE SHINGLE RAFTER SIZE - 2"x6" O.C. SPACING - 24"



**ROOF 1**



**ROOF 2**

1 | **STRUCTURAL PLAN**  
 SCALE: 3/8" = 1'-0"


WIRE /CONDUIT SCHEDULE	
TAG	DESCRIPTION
1	#12/2 ROMEX IN ATTIC/#12 THWN-2 ON EXTERIOR & (1)#6 THWN-2 GROUND / (GN)
2	#6 THWN-2 & (1)#6 THWN-2 GROUND / (GN)
3	#6 THWN-2 & (1)#6 THWN-2 GROUND / (GN)
4	(1)#6 BARE GROUND

(GN) GENERAL CONDUIT NOTE :  
 CONDUIT TO BE UL LISTED FOR WET  
 LOCATIONS AND UV PROTECTED  
 (EX - EMT, SCH 80 PVC OR RMC)  
 \*FMC MAYBE USED IN INDOOR APPLICATIONS  
 WHERE PERMITTED BY NEC ART. 348

INVERTER SPECIFICATIONS	
MANUFACTURER / MODEL #	ENPHASE IQ 7 PLUS MICROINVERTER
MIN/MAX DC VOLT RATING	22V MIN/ 60V MAX
MAX INPUT POWER	235W-440W
NOMINAL AC VOLTAGE RATING	240V/ 211-264V
MAX AC CURRENT	1.21A
MAX MODULES PER STRING	13 (SINGLE PHASE)
MAX OUTPUT POWER	290 VA

SOLAR MODULE SPECIFICATIONS	
MANUFACTURER / MODEL #	LG ELECTRONICS LG365N1C-A6
VMP	34.5V
IMP	10.58A
VOC	41.6V
ISC	11.27A
TEMP. COEFF. VOC	-0.26%/°C
MODULE DIMENSION	68.5"L x 41.0"W x 1.57"D (In Inch)
AC SYSTEM SIZE	: 28 x 290 = 8.12 KW AC
DC SYSTEM SIZE	: 28 x 365 = 10.22 KW DC

10 MICROINVERTERS IN BRANCH CIRCUIT 1  
 9 MICROINVERTERS IN BRANCH CIRCUIT 2  
 9 MICROINVERTERS IN BRANCH CIRCUIT 3



NOTES: INSTALL A NEW INTERIOR 225A RATED 200A MAIN PANEL. MAY NEED TO UPSIZE FEED WIRE TO 2/0. LAND A 50A SOLAR BREAKER IN THE NEW INTERIOR MAIN PANEL. USE #6 WIRE.

AMBIENT TEMPERATURE SPECS	
RECORD LOW TEMP	-9°
AMBIENT TEMP (HIGH TEMP 2%)	34°
CONDUIT HEIGHT	0.5"
CONDUCTOR TEMPERATURE RATE	90°
MODULE TEMPERATURE COEFFICIENT OF Voc	-0.26%/°C

PERCENT OF VALUES	NUMBER OF CURRENT CARRYING CONDUCTORS
.80	4-6
.70	7-9
.50	10-20

**CALCULATIONS:**


**1. CURRENT CARRYING CONDUCTOR**

(A) BEFORE IQ COMBINER PANEL  
 AMBIENT TEMPERATURE - (34)°C ...NEC 310.15(B)(3)(c)  
 TEMPERATURE DERATE FACTOR - 0.96 ...NEC 310.15(B)(2)(a)  
 GROUPING FACTOR - 0.8...NEC 310.15(B)(3)(a)  
 CONDUCTOR AMPACITY  
 = (INV O/P CURRENT ) x 1.25 / A.T.F / G.F ...NEC 690.8(B)  
 = [(10 x 1.21) x 1.25] / [0.96x 0.8]  
 = 19.69A  
 SELECTED CONDUCTOR - #12 THWN-2 ...NEC 310.15(B)(16)

(B) AFTER IQ COMBINER PANEL  
 TEMPERATURE DERATE FACTOR - 0.96  
 GROUPING FACTOR - 1  
 CONDUCTOR AMPACITY  
 = (TOTAL INV O/P CURRENT) x 1.25 / 0.96/ 1 ...NEC 690.8(B)  
 = [(28 x 1.21) x 1.25] / [0.96x 1]  
 = 44.11 A  
 SELECTED CONDUCTOR - #6 THWN-2 ...NEC 310.15(B)(16)

2. PV OVER CURRENT PROTECTION ...NEC 690.9(B)  
 = TOTAL INVERTER O/P CURRENT x 1.25  
 = (28 x 1.21) x 1.25 = 42.35 A  
 SELECTED OCPD = 50A ...NEC 240.6

3. 120% RULE FOR BACKFEED BREAKER  
 ...NEC 705.12(B)(2)(3)(b)  
 MCB + PV BREAKER <= (1.2 x BUS BAR RATING)  
 RATING RATING RATING  
 (200 + 50) <= 1.2 x 225A  
 250.00 <= 270.00 HENCE OK



22171 MCH RD  
 MANDEVILLE, LA 70471  
 PHONE: 9152011490

THESELO니아 MCLEAN  
 PROJECT NAME & ADDRESS  
 284 SANDCLAY DR,  
 SPRING LAKE, NC 28390,  
 USA

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE ELECTRICAL CALCULATIONS	
DRAWN DATE	04/23/2021
DRAWN BY	WVP
REVIEWED BY	-
SHEET NUMBER E-602	


REV	DESCRIPTION	DATE

SHEET TITLE  
**PLACARDS**

DRAWN DATE	04/23/2021
DRAWN BY	W/P
REVIEWED BY	-

**! CAUTION !**  
 SOLAR POINT OF  
 INTERCONNECTION  
**LABEL 9**  
 AT UTILITY METER

**! WARNING !**  
 THE SERVICE METER IS ALSO SERVED  
 BY A PHOTOVOLTAIC SYSTEM  
**LABEL 10**  
 AT UTILITY METER



**! WARNING !**  
 ELECTRIC SHOCK HAZARD  
 DO NOT TOUCH TERMINAL SIDES  
 TERMINALS ARE ENERGIZED IN THE OPEN POSITION  
**LABEL 5**  
 AT EACH AC DISCONNECT

**PHOTOVOLTAIC**  
 AC DISCONNECT  
**LABEL 6**  
 AT EACH AC DISCONNECT

**! WARNING !**  
 DUAL POWER SOURCES  
 SECOND SOURCE IS PV SYSTEM  
**LABEL 7**  
 AT MEP

**! WARNING !**  
 SOLAR SYSTEM CONNECTED  
 AND ENERGIZED  
**LABEL 8**  
 AT MEP

**WARNING:**  
 PHOTOVOLTAIC  
 POWER SOURCE  
**LABEL 1**  
 ON ALL CONDUITS SPACED AT MAX 10FT

**! CAUTION !**  
 SOLAR ELECTRIC  
 SYSTEM CONNECTED  
 AND ENERGIZED  
**LABEL 2**  
 AT INVERTER

**SOLAR PV SYSTEM EQUIPPED  
 WITH RAPID SHUTDOWN**  
 TURN RAPID SHUTDOWN  
 SWITCH TO THE  
 OFF POSITION TO  
 SHUT OFF PV SYSTEM  
 AND REDUCE  
 SHOCK HAZARD  
 IN THE ARRAY  
**LABEL 3**  
 AT INVERTER


**PHOTOVOLTAIC**  
 DC DISCONNECT  
**LABEL 4**  
 AT DC DISCONNECT

# LG NeON<sup>2</sup>

LGSS301C-A6

365W

The LG NeON<sup>2</sup> is LG's latest selling solar module and one of the most powerful and versatile modules on the market today. The module is designed to maximize efficiency and performance and the performance warranty guarantees 99.5% of lifetime power retained at 25 years.



## Features

### Enhanced Performance Warranty

LG NeON<sup>2</sup> has an enhanced performance warranty. After 25 years, LG NeON<sup>2</sup> is guaranteed to retain 99.5% of initial performance.

### 25-Year Limited Product Warranty

The NeON<sup>2</sup> is covered by a 25-year limited product warranty. In addition, up to \$450 of labor costs will be covered in the first year. Check a module retailer for the required or required.

### Solar Performance in Hot Days

LG NeON<sup>2</sup> performs well on hot days due to its low temperature coefficient.

### Roof Aesthetics

LG NeON<sup>2</sup> has a sleek design and high installation efficiency. The module's thin profile and low weight make it easy to install.

## LG NeON<sup>2</sup>



LGSS301C-A6

365W

Parameter	Value
Module Efficiency (%)	21.6
Power (W)	365
V <sub>oc</sub> (V)	45.5
V <sub>mp</sub> (V)	38.5
I <sub>sc</sub> (A)	8.0
I <sub>mp</sub> (A)	9.5
Temperature Coefficient (1/°C)	-0.4
Weight (kg)	10.5
Dimensions (mm)	1750 x 1050 x 30

Parameter	Value
Module Efficiency (%)	21.6
Power (W)	365
V <sub>oc</sub> (V)	45.5
V <sub>mp</sub> (V)	38.5
I <sub>sc</sub> (A)	8.0
I <sub>mp</sub> (A)	9.5
Temperature Coefficient (1/°C)	-0.4
Weight (kg)	10.5
Dimensions (mm)	1750 x 1050 x 30

Parameter	Value
Module Efficiency (%)	21.6
Power (W)	365
V <sub>oc</sub> (V)	45.5
V <sub>mp</sub> (V)	38.5
I <sub>sc</sub> (A)	8.0
I <sub>mp</sub> (A)	9.5
Temperature Coefficient (1/°C)	-0.4
Weight (kg)	10.5
Dimensions (mm)	1750 x 1050 x 30



	PROJECT NAME & ADDRESS THESELONIA MCLEAN 284 SANDCLAY DR, SPRING LAKE, NC 28390, USA	PHONE: 9152011490 22171 MCH RD MANDEVILLE, LA 70471
	SHEET TITLE RESOURCE DOCUMENT	
DRAWN DATE 04/23/2021		DRAWN BY VVP
REVIEWED BY		SHEET NUMBER R-001
REVISIONS		
SIGNATURE WITH SEAL		



# Enphase IQ 7 and IQ 7+ Microinverters

The high-powered smart grid-ready Enphase IQ 7 Micro™ and Enphase IQ 7+ Micro™ dramatically simplify the installation process while achieving the highest system efficiency.

Part of the Enphase IQ System, the IQ 7 and IQ 7+ Microinverters integrate seamlessly with the Enphase IQ Envoy™, Enphase Q Aggregator™, Enphase IQ Battery™, and the Enphase Enlighten™ monitoring and analysis software.

IQ Series Microinverters extend the reliability standards set forth by previous generations and undergo over a million hours of power-on testing, enabling Enphase to provide an industry-leading warranty of up to 25 years.

### Easy to Install

- Lightweight and simple
- Faster installation with improved, lighter two-wire cabling
- Built-in rapid shutdown compliant (NEC 2014 & 2017)


### Productive and Reliable

- Optimized for high-powered 60-cell and 72-cell modules
- More than a million hours of testing
- Class II double-insulated enclosure
- UL listed


### Smart Grid Ready

- Complies with advanced grid support, voltage and frequency ride-through requirements
- Remotely updates to respond to changing grid requirements
- Configurable for varying grid profiles
- Meets CA Rule 21 (UL 1741-SA)

\* The IQ 7+ Micro is required to support 72-cell modules.



To learn more about Enphase offerings, visit [enphase.com](http://enphase.com)



## Enphase IQ 7 and IQ 7+ Microinverters

INPUT DATA (DC)	IQ 7+ Microinverter	IQ 7+ Microinverter
Commonly used module pairings*	235 W, 350 W + 60-cell PV modules only	235 W, 350 W + 60-cell and 72-cell PV modules
Module compatibility	48 V	60 V
Maximum input DC voltage	27 V - 37 V	27 V - 45 V
Peak power tracking voltage	16 V - 48 V	16 V - 60 V
Operating range	22 V / 48 V	22 V / 60 V
Min/Max start voltage	15 A	15 A
Max DC short circuit current (module I <sub>sc</sub> )	II	II
Overvoltage class DC port	0 A	0 A
DC port backfeed current	1 x 1 ungrounded array; No additional DC side protection required; AC side protection requires max. 20A per branch circuit	1 x 1 ungrounded array; No additional DC side protection required; AC side protection requires max. 20A per branch circuit
PV array configuration		

OUTPUT DATA (AC)	IQ 7+ Microinverter	IQ 7+ Microinverter
Peak output power	240 VA	250 VA
Maximum continuous output power	208 V / 240 V / 185-220 V	208 V / 240 V / 183-225 V
Nominal (L-L) voltage/range	1.0 A	1.21 A
Maximum continuous output current	60 Hz	60 Hz
Nominal frequency	47 - 68 Hz	47 - 68 Hz
Extended frequency range	5.8 Arms	5.8 Arms
AC short circuit fault current over 3 cycles	16 (240 VAC)	13 (240 VAC)
Maximum units per 20 A (L-L) branch circuit	III	III
Overvoltage class AC port	0 A	0 A
AC port backfeed current	1.0	1.0
Power factor setting	0.7 leading ... 0.7 lagging	0.7 leading ... 0.7 lagging
Power factor (adjustable)	@240 V	@208 V
EFFICIENCY	97.0 %	97.0 %
CEC weighted efficiency	97.0 %	96.5 %

MECHANICAL DATA	IQ 7+ Microinverter	IQ 7+ Microinverter
Ambient temperature range	-40°C to +55°C	-40°C to +55°C
Relative humidity range	4% to 100% (condensing)	4% to 100% (condensing)
Connector type	M4 (or Amphenol Hd QTX with additional Q-DCC-S adapter)	M4 (or Amphenol Hd QTX with additional Q-DCC-S adapter)
Dimensions (WxHxD)	212 mm x 175 mm x 30.2 mm (without bracket)	212 mm x 175 mm x 30.2 mm (without bracket)
Weight	1.08 kg (2.38 lb)	1.08 kg (2.38 lb)
Cooling	Natural convection - No fans	Natural convection - No fans
Approved for wet locations	Yes	Yes
Pollution degree	P03	P03
Enclosure	Class II double-insulated	Class II double-insulated
Environmental category / UV exposure rating	NEMA Type 6 / outdoor	NEMA Type 6 / outdoor

FEATURES	IQ 7+ Microinverter	IQ 7+ Microinverter
Communication	Power Line Communication (PLC)	Power Line Communication (PLC)
Monitoring	Enlighten Manager and MyEnlighten monitoring options.	Enlighten Manager and MyEnlighten monitoring options.
Disconnecting means	Both options require installation of an Enphase IQ Envoy.	Both options require installation of an Enphase IQ Envoy.
Compliance	The AC and DC connectors have been evaluated and approved by UL for use as the load-break disconnect required by CA 1741.	The AC and DC connectors have been evaluated and approved by UL for use as the load-break disconnect required by CA 1741.
	CA Rule 21 (UL 1741) (IEEE 1547, FCC Part 15 Class B, ICES-0003 Class B, CAN/CSA-C22.2 NO. 107.1-01)	CA Rule 21 (UL 1741) (IEEE 1547, FCC Part 15 Class B, ICES-0003 Class B, CAN/CSA-C22.2 NO. 107.1-01)
	This product is UL Listed as PV Rapid Shut Down Equipment and conforms with NEC-2014 and NEC-2017 section 690.12 and Class II Double-Insulated Equipment Shutdown at PV Systems, for AC and DC conductors, when installed according to manufacturer's instructions.	This product is UL Listed as PV Rapid Shut Down Equipment and conforms with NEC-2014 and NEC-2017 section 690.12 and Class II Double-Insulated Equipment Shutdown at PV Systems, for AC and DC conductors, when installed according to manufacturer's instructions.

1. No enforced DC/AC ratio. See the compatibility calculator at <http://enphase.com/compatibilitycalculator>.

2. Nominal voltage range can be extended beyond nominal if required by the utility.

To learn more about Enphase offerings, visit [enphase.com](http://enphase.com)

© 2014 Enphase Energy. All rights reserved. All trademarks or brands used are the property of Enphase Energy, Inc. 2014-01-23

SUNPR  
22171 MCH RD  
MANDEVILLE, LA 70471  
PHONE: 9152011490

THESELOXIA MCLEAN  
284 SANDCLAY DR,  
SPRING LAKE, NC 28390,  
USA


Signature with Seal

REVISIONS	DESCRIPTION	DATE

SHEET TITLE	
RESOURCE	DOCUMENT
DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	-
SHEET NUMBER	R-002

## Enphase IQ Combiner 3 (X-IQ-AM1-240-3)


The Enphase IQ Combiner 3™ with Enphase IQ Envoy™ consolidates interconnection equipment into a single enclosure and streamlines PV and storage installations by providing a consistent, pre-wired solution for residential applications. It offers up to four 2-pole input circuits and Eaton BR series disconnect assembly.



- Smart**
- Includes IQ Envoy for communication and control
  - Flexible networking supports Wi-Fi, Ethernet, or cellular
  - Optional AC receptacle available for PLC bridge
  - Provides production metering and optional consumption monitoring

- Simple**
- Reduces size from previous combiner
  - Centered mounting brackets support single stud mounting
  - Supports back and side conduit entry
  - Up to four 2-pole branch circuits for 240 VAC plug-in breakers (not included)
  - 80 A total PV or storage branch circuits

- Reliable**
- Durable NRTL-certified NEMA type 3R enclosure
  - Five-year warranty
  - UL license



To learn more about Enphase offerings, visit [enphase.com](http://enphase.com)

### Enphase IQ Combiner 3

**MODEL NUMBER**  
IQ Combiner 3 X-IQ-AM1-240-3

**ACCESSORIES AND REPLACEMENT PARTS** (not included, order separately)  
Enphase Mobile Connect™  
CELLNOBEX-A2 (4G / LTE-Advanced) (5-year data plan)  
CELLNOBEX-A1 (3G / 5-year data plan)  
CELLNOBEX-A1 (4G based LTE-M / 5-year data plan)  
Consumption Monitoring™ CT  
CT-200-5-PLT

Plug and play industrial grade cellular modem with data plan for systems up to 60 megabytes (available in the US, Canada, Mexico, and the US Virgin Islands, where there is adequate cellular service in the installation area)  
Split core current transformers enable whole home consumption metering (4- to 2.5N)  
Supports Eaton BR210, BR215, BR230, BR230, BR240, BR250, and BR260 circuit breakers  
Circuit breaker, 2 pole, 10A, Eaton BR210  
Circuit breaker, 2 pole, 15A, Eaton BR215  
Circuit breaker, 2 pole, 20A, Eaton BR220  
Power line carrier (communication bridge part), quantity 2  
Accessory receptacle for Power Line Carrier in IQ Combiner 3 (required for EPLC-01)  
Replacement IQ Envoy plug-in circuit board PCB, for Combiner 3

#### ELECTRICAL SPECIFICATIONS

Rating	Continuous duty
System voltage	120/240 VAC, 60 Hz
Eaton BR series breaker rating	125 A
Max. continuous current rating (outputs to grid)	65 A
Max. fuse current rating (output)	80 A
Branch circuits (color and/or storage)	Up to four 2-pole Eaton BR series Disruptive Generation (DG) breakers only (not included)
Max. continuous current rating (input from PV)	80 A
Max. total branch circuit breaker rating (input)	80 A of distributed generation / 60 A with IQ Envoy breaker included
Production metering CT	200 A solid core pre-installed and wired to IQ Envoy

#### MECHANICAL DATA

Corrosion (NEMA40)	30.5 x 37.5 x 16.8 cm (12.0" x 14.75" x 6.65") Height is 21.09" (53.3 cm) with mounting brackets.
Weight	7.5 kg (16.5 lbs)
Ambient temperature range	-40° C to +48° C (-40° to 118° F)
Cooling	Natural convection, plus heat shield
Enclosure environmental rating	Outdoor, NRTL-certified, NEMA type 3R, polycarbonate construction
Wire sizes	• 20 A to 50 A breaker input: 14 to 4 AWG copper conductors • 10 A breaker input: 4 to 10 AWG copper conductors • Neutral and ground: 14 to 10 copper conductors • Always follow local code requirements for conductor sizing. • To 2000 meters (6,560 feet)


#### INTERNET CONNECTION OPTIONS

Altitude	0 to 2100 m
Integrated Wi-Fi	Optional, BR230, CxSE (or Cx6) LTP Ethernet cable (not included)
Ethernet	Optional, CELLNOBEX-A1 (3G) or CELLNOBEX-A2 (4G) or CELLNOBEX-A1 (4G based LTE-M) (not included)
Cellular	UL 754 CAN/CSA C22.2 No. 1071 37 CFR, Part 15, Class B, FCCS 003 Production metering: ANSI C12.20 accuracy class 0.5 (PV production) UL 60601-1 (CAN/CSA 22.2 No. 61011-1)

#### COMPLIANCE

Compliance, Combiner	UL 754 CAN/CSA C22.2 No. 1071 37 CFR, Part 15, Class B, FCCS 003 Production metering: ANSI C12.20 accuracy class 0.5 (PV production) UL 60601-1 (CAN/CSA 22.2 No. 61011-1)
Compliance, IQ Envoy	UL 60601-1 (CAN/CSA 22.2 No. 61011-1)
Compliance, monitoring is required for Enphase Storage Systems.	

To learn more about Enphase offerings, visit [enphase.com](http://enphase.com)  
© 2018 Enphase Systems, Inc. All rights reserved. All trademarks or trade names are the property of their respective owners.  
EN-350-13



**SUNPR**  
22171 MCH RD  
MANDEVILLE, LA 70471  
PHONE: 9152011490

PROJECT NAME & ADDRESS  
THESELOMIA MCLEAN  
284 SANDCLAY DR,  
SPRING LAKE, NC 28390,  
USA


Signature With Seal

REVISIONS	DESCRIPTION	DATE

SHEET TITLE	
RESOURCE	DOCUMENT
DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	
SHEET NUMBER	R-003

Signature With Seal

REVISIONS	REV	DESCRIPTION	DATE




**SM-A01A** SHEET

DRAWING NOT TO SCALE  
 ALL DIMENSIONS ARE NOMINAL

PRODUCT PROTECTED BY ONE OR MORE US PATENTS  
 LEGAL NOTICE

PRODUCT LINE: SOLARMOUNT  
 DRAWING TYPE: PART & ASSEMBLY  
 DESCRIPTION: BONDING TOP CLAMPS  
 REVISION DATE: 10/26/2017

**UNIRAC**  
 1411 BROADWAY BLD. NE  
 ALBUQUERQUE, NH 87102 USA  
 PHONE: 505.242.6411  
 WWW.UNIRAC.COM



**SM-A01** SHEET

DRAWING NOT TO SCALE  
 ALL DIMENSIONS ARE NOMINAL

PRODUCT PROTECTED BY ONE OR MORE US PATENTS  
 LEGAL NOTICE

PRODUCT LINE: SOLARMOUNT  
 DRAWING TYPE: PART & ASSEMBLY  
 DESCRIPTION: PRO SERIES BONDING CLAMPS  
 REVISION DATE: 10/26/2017

**UNIRAC**  
 1411 BROADWAY BLD. NE  
 ALBUQUERQUE, NH 87102 USA  
 PHONE: 505.242.6411  
 WWW.UNIRAC.COM

PHONE: 9152011490  
22171 MCH RD  
MANDEVILLE, LA 70471




PROJECT NAME & ADDRESS  
THESELOMIA MCLEAN  
284 SANDCLAY DR,  
SPRING LAKE, NC 28390,  
USA

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE  
RESOURCE  
DOCUMENT

DRAWN DATE 04/28/2020  
DRAWN BY VVP  
REVIEWED BY -  
SHEET NUMBER R-005



P/N	DESCRIPTION
004085M	FLASHLOC COMP KIT MILL, 20 PACK
004085D	FLASHLOC COMP KIT DARK, 20 PACK

- 5/16" x 4" SS LAG BOLT  
W/ SS EPDM BONDED WASHER
- SS SERRATED T-BOLT
- SS SERRATED FLANGE NUT
- FLASHLOC BASE  
MILL OR DARK

**UNIRAC**  
1411 BROADWAY BLVD. NE  
ALBUQUERQUE, NM 87102 USA  
PHONE: 505.242.6411  
WWW.UNIRAC.COM


PRODUCT LINE: SOLARMOUNT  
DRAWING TYPE: PART DRAWING  
DESCRIPTION: FLASHLOC COMP KIT  
REVISION DATE: 4/28/2020

DRAWING NOT TO SCALE  
ALL DIMENSIONS ARE  
NOMINAL

PRODUCT PROTECTED BY  
ONE OR MORE US PATENTS

LEGAL NOTICE

FL-A01 SHEET



P/N	DESCRIPTION	LENGTH
208072D-B	SM TRIM DRK	168"
008023S	SM TRIM END CLIP	-

**UNIRAC**  
1411 BROADWAY BLVD. NE  
ALBUQUERQUE, NM 87102 USA  
PHONE: 505.242.6411  
WWW.UNIRAC.COM

PRODUCT LINE: SOLARMOUNT  
DRAWING TYPE: PART & ASSEMBLY  
DESCRIPTION: SM TRIM END CLIP  
REVISION DATE: 9/27/2017

DRAWING NOT TO SCALE  
ALL DIMENSIONS ARE  
NOMINAL

PRODUCT PROTECTED BY  
ONE OR MORE US PATENTS

LEGAL NOTICE

SM-A02 SHEET


**SUNPR**  
 22171 MCH RD  
 MANDEVILLE, LA 70471  
 PHONE: 9152011490

THESELO니아 MCLEAN  
 284 SANDCLAY DR,  
 SPRING LAKE, NC 28390,  
 USA

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE	RESOURCE DOCUMENT
DRAWN DATE	04/23/2021
DRAWN BY	VVP
REVIEWED BY	
SHEET NUMBER	R-006




P/N	DESCRIPTION
303018C	BND SPLICE BAR SERRATED CLR
303018D	BND SPLICE BAR SERRATED DRK

**UNIRAC**  
 1411 BROADWAY BLVD. NE  
 ALBUQUERQUE, NM 87102 USA  
 PHONE: 505.242.6411  
 WWW.UNIRAC.COM

PRODUCT LINE: SOLARMOUNT  
 DRAWING TYPE: PART & ASSEMBLY  
 DESCRIPTION: BONDING SPLICE BAR  
 REVISION DATE: 9/27/2017

DRAWING NOT TO SCALE  
 ALL DIMENSIONS ARE NOMINAL  
 PRODUCT PROTECTED BY ONE OR MORE US PATENTS  
 LEGAL NOTICE

SM-A05 SHEET



P/N	DESCRIPTION
303019M	BND SPLICE BAR PRO SERIES MILL
303019D	BND SPLICE BAR PRO SERIES DRK

**UNIRAC**  
 1411 BROADWAY BLVD. NE  
 ALBUQUERQUE, NM 87102 USA  
 PHONE: 505.242.6411  
 WWW.UNIRAC.COM

PRODUCT LINE: SOLARMOUNT  
 DRAWING TYPE: PART & ASSEMBLY  
 DESCRIPTION: BONDING SPLICE BAR PRO SERIES  
 REVISION DATE: 8/23/2018

DRAWING NOT TO SCALE  
 ALL DIMENSIONS ARE NOMINAL  
 PRODUCT PROTECTED BY ONE OR MORE US PATENTS  
 LEGAL NOTICE

SM-A05 SHEET

**SUNPR**  
22171 MCH RD  
MANDEVILLE, LA 70471  
PHONE: 9152011490

THESELOMA MCLEAN  
PROJECT NAME & ADDRESS  
284 SANDCLAY DR,  
SPRING LAKE, NC 28390,  
USA


Signature with Seal

REVISIONS  
DATE DESCRIPTION

SHEET TITLE  
**RESOURCE DOCUMENT**

DRAWN DATE 04/23/2021  
DRAWN BY VVP  
REVIEWED BY

SHEET NUMBER  
R-007




**SM-P01** SHEET

DRAWING NOT TO SCALE  
ALL DIMENSIONS ARE NOMINAL

PRODUCT PROTECTED BY  
ONE OR MORE US PATENTS  
LEGAL NOTICE

PRODUCT LINE: SOLARMOUNT  
DRAWING TYPE: PART DETAIL  
DESCRIPTION: STANDARD RAIL  
REVISION DATE: 9/11/2017

**UNIRAC**  
1411 BROADWAY BLVD. NE  
ALBUQUERQUE, NM 87102 USA  
PHONE: 505-242-6411  
WWW.UNIRAC.COM



**SM-A10** SHEET

DRAWING NOT TO SCALE  
ALL DIMENSIONS ARE NOMINAL

PRODUCT PROTECTED BY  
ONE OR MORE US PATENTS  
LEGAL NOTICE


PRODUCT LINE: SOLARMOUNT HD  
DRAWING TYPE: PART & ASSEMBLY  
DESCRIPTION: BOTTOM CLIP  
REVISION DATE: 9/27/2017

**UNIRAC**  
1411 BROADWAY BLVD. NE  
ALBUQUERQUE, NM 87102 USA  
PHONE: 505-242-6411  
WWW.UNIRAC.COM

Signature with Seal

REV	DESCRIPTION	DATE

SHEET TITLE <b>RESOURCE DOCUMENT</b>
DRAWN DATE 04/23/2021
DRAWN BY VVP
REVIEWED BY
SHEET NUMBER <b>R-008</b>




**SM-P05** SHEET

**UNIRAC**  
 1411 BROADWAY BLVD. NE  
 ALBUQUERQUE, NM 87102 USA  
 PHONE: 505.242.6411  
 WWW.UNIRAC.COM

PRODUCT LINE: SOLARMOUNT  
 DRAWING TYPE: PART DETAIL  
 DESCRIPTION: END CLAMPS - TOP MOUNTING  
 REVISION DATE: 9/27/2017

DRAWING NOT TO SCALE  
 ALL DIMENSIONS ARE NOMINAL  
 PRODUCT PROTECTED BY ONE OR MORE US PATENTS  
 LEGAL NOTICE



**NOTES:**  
 1. END CAP INCLUDED WITH EVERY END CLAMP  
 2. END CAP FITS SOLARMOUNT LIGHT AND STANDARD RAIL PROFILES.

**SM-P04** SHEET

**UNIRAC**  
 1411 BROADWAY BLVD. NE  
 ALBUQUERQUE, NM 87102 USA  
 PHONE: 505.242.6411  
 WWW.UNIRAC.COM

PRODUCT LINE: SOLARMOUNT  
 DRAWING TYPE: PART DETAIL  
 DESCRIPTION: END CAPS  
 REVISION DATE: 9/27/2017

DRAWING NOT TO SCALE  
 ALL DIMENSIONS ARE NOMINAL  
 PRODUCT PROTECTED BY ONE OR MORE US PATENTS  
 LEGAL NOTICE

### Jobsite Safety Checklist

<input type="checkbox"/> Pre-Job	<input type="checkbox"/> Daily	<input type="checkbox"/> Weekly	<input type="checkbox"/> Post-Job
Location: _____		Date: _____	Emergency: _____
Lead Installer: _____		Lead's Phone #: _____	Job #: _____
JOB INFO/CHECKLIST			
<b>General</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Emergency phone numbers & procedures posted:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-First aid supplies readily available:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-First aid supplies adequate for job manpower:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Required posters & signs posted:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Trenching &amp; Excavation</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Utilities located and marked:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Adjacent structures stabilized:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Other Barricades & Warnings (Pedestrians, Stop Logs, etc):	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Material stored at least 2" from edge:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Competent person (assigned & performing inspections):	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>PPE</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Hard hats:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Fall protection:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Skin protection:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Eye & face protection:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Hearing protection:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Fire Protection:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Extinguishers where required:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Clearly visible & readily accessible:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Fully charged:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Electrical Safety</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Overhead power lines identified:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Electrical cords in good condition:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Electrical outlets not overloaded with multi-plug adaptors or extension cords:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Electrical panels are not blocked and have at least 30" of clearance:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Ladders/Stairways</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Anchored/Tied off & extend 3 feet above landing:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Proper angle (extension ladders):	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Proper size & type:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Safe, usable condition:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Properly used:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Non-slip bases:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Chemical Safety</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-All chemical containers are labeled & sealed when not in use:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Barricades</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Located where required:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Adequately secured:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>House Keeping &amp; Security</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
-Outside areas are free from tripping hazards, such as uneven pavement or holes:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Floors are free of tripping hazards, such as boxes, cords, etc:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
-Items are not stacked that create an overhead falling hazard:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Other Hazards</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>DISCUSSION</b>			
<b>NAMES &amp; SIGNATURES OF ATTENDEES</b>			



DAILY SOLAR INSTALL SHEET

INSTALL DATE:

5-10-21

PROJECT #:

35764

CUSTOMER'S NAME:

The Selonia Melean

INSTALLER'S NAME:

Jonathan Aguirre

Please print as clearly as possible

	MODEL	DESCRIPTION		BOM	OUT	USED	DAMAGED	RETURN TO WAREHOUSE
Panels	SOLAR PANEL	JA 300	◆					
	SOLAR PANEL	LG 325	◆					
	SOLAR PANEL	LG 335 **Baywa**	◆					
	SOLAR PANEL	LG 345 **Baywa**	◆					
	SOLAR PANEL	LG 360	◆					
	SOLAR PANEL	LG 365	◆					
	SOLAR PANEL	Mission 300	◆					
	SOLAR PANEL	LG 335 **LG**	◆					
	SOLAR PANEL	LG 345 **LG**	◆					
	SOLAR PANEL	Longi 310	◆					
	SOLAR PANEL OTHER	LG 365		28	29	28		
Ends	UNI-302022D	ENDS-TRINA/JA	1					
	UNI-302026D	ENDS-LG	1	29	29	29		
Mids	UNI-302029D	MIDS	1	44	44	44		
Inverters	IQ7-60-2-US	Enphase IQ7	1					
	IQ7PLUS-72-2-US	Enphase IQ7 Plus	1	28	28	28		

OUT Warehouse Initials: \_\_\_\_\_

IN Warehouse Initials: \_\_\_\_\_

DAILY SOLAR INSTALL SHEET

INSTALL DATE:

5-10-21

PROJECT #:

3576A

















Please print as clearly as possible

CUSTOMER'S NAME:

Therelonia Melean

INSTALLER'S NAME:

Jonathan Aguirre

	MODEL	DESCRIPTION		BOM	OUT	USED	DAMAGED	RETURN TO WAREHOUSE
Inverter Bolts	UNI-008013S	MICROINVERTER BOLTS 1/4" X 3/4" SS		45	45	28		
	UNI-320168M	STANDARD RAIL		16	16	16		
Rail	UNI-009020S	RAIL T BOLT 3/8 X 3/4 SS		64	64	64		
	UNI-303019M	SPLICE BARS		4	4	4		
Trunk	EN-Q-12-10-240	TRUNK CABLE PORTRAIT		58	0			
Hardware	EN-Q-CLIP-100	Q-CABLE CLIPS		90	90	64		
	EN-Q-SEAL-01	WATER TIGHT COVERS- TRUNK		4	4	4		
	EN-Q-TERM-01	ENDCAP TRUNK CABLE BRANCH TERM		6	6	6		
	WEEBLUGS-6.7	GROUND LUGS		12	12	12		
	SD-0799-5G	SOLADECK		2	2	2		
	EN-Q-CONN-10F	FEMALE TRUNK CONNECTOR						
	EN-Q-CONN-10M	MALE TRUNK CONNECTOR						
Monitoring	EN-X-IQ-AM1-240-3	AC COMBINER BOX						
	EN-CT-200-SPLIT	SPLIT CORE TRANS						
	MTC-H5-B03	EN-CELLMODEM-01						
	TP AV600	TP LINK						
	EN-XA-PLUG-120-3	AC COMBINER PLUG						

OUT Warehouse Initials: \_\_\_\_\_

IN Warehouse Initials: \_\_\_\_\_

DAILY SOLAR INSTALL SHEET

INSTALL DATE:

5-10-21

PROJECT #:

35764




















CUSTOMER'S NAME:

Theselonix Melera

INSTALLER'S NAME:

Jonathan Aguirre

Please print as clearly as possible

	MODEL	DESCRIPTION		BOM	OUT	USED	DAMAGED	RETURN TO WAREHOUSE
Mounts	UNI-004055M	Flashkit Pro						
	UNI-004085M	Flashloc		62	62	62		
	4" Stand Offs	4" Stand Offs(Used w/ E-curb)						
	5" E-curb	5" E-curb						
	7" Sunmodo	7" Sunmodo						
	QMCPC-B-12	CONDUIT PEN. FLASHING (COMP. ROOF)						
	QMTRS3.25-A-12	S-Tile (*BASEMOUNT)						
	QMTR-W4-A-12	W-Tile (*BASEMOUNT)						
	QMTR-BM-A-12	BASEMOUNT						
	QMCPT-A-12	CONDUIT PEN. FLASHING (TILE ROOF)						
	QMTR-F3.25-A-12	Flat Tile						
	QM-QMHLS-A-12	Tile Low Hooks						
	QM-QMHSS-A-12	Tile High Hooks						
	ZILLA - ZDSFA-AL BLK XL	Zilla						
	S-5 PROTEABRACKET	PROTEA						
	S-5-H	H-BRACKET						
	S-5-N	S-5-N						
	S-5-N 1.5	N-BRACKET (1.5")						
	S-5-S	S-BRACKET						
	S-5-U	U-BRACKET						
	S-5-VERSABRACKET-47	VERSA						
	S-5-SOLARFOOT	SOLARFOOT (*L Feet)						
	UNI-304001C	L FEET						
	OTHER MOUNT							

OUT Warehouse Initials: \_\_\_\_\_

IN Warehouse Initials: \_\_\_\_\_

DAILY SOLAR INSTALL SHEET

INSTALL DATE:

5-10-21

PROJECT #:

3576A












Please print as clearly as possible

CUSTOMER'S NAME:

These Loniz Mebein

INSTALLER'S NAME:

Jonathan Aguirre

	MODEL	DESCRIPTION		BOM	OUT	USED	DAMAGED	RETURN TO WAREHOUSE
Ground Mount	GROUND MOUNT	Nuance Ground Mount Kit						
	403211C ULA	FRONT CAP 2"						
	403214C ULA	REAR CAP 2"						
	403215C ULA	SLIDER 2" AL						
	403213C ULA	RAIL BRACKET 2"						
	403201C ULA	BRACE 2"						
	410168M	SMHD 168"						
Ballast System	UNI-310710	Ballast						
	UNI-008114M	SFM MLPE MOUNT						
	UNI-310750	RM MODULE CLIP						
	UNI-310751	RM HEX BOLTS						
	UNI-310760	UNIRAC ROOF PAD						
Tesla	Tesla Powerwall	Tesla Powerwall						
	Tesla Gateway	Tesla Gateway						
	Tesla Bundle 1 or 2	Tesla Bundle 1 or 2						
	Tesla Stacking Kit	Tesla Stacking Kit						
	OTHER							
	OTHER							
	OTHER							

Project Manager Signature

Date

Project Manager Name

OUT Warehouse Initials: \_\_\_\_\_

IN Warehouse Initials: \_\_\_\_\_

# Installation Checklist


Address: 284 Sunday Dr, Spring Lake, NC 28390


- Sign in the yard
- Yard and gutters cleaned
- Paint all exposed rails
- Sola deck completed
- Pictures of any damage to roof before install
- Pictures of everything on the roof before the panels go on. Q-mnts/S-5, rails, trunk, inverters.
- Pictures of inside of Sola deck (s)
- Pictures of Final array on Each roof
- Pictures taken and uploaded to customer's file

## SHADE ANALYSIS

- Shade analysis completed
- Tilt & direction for each array
- Suneye pictures numbered (delete *any* excess pictures)
- Checked pictures, grid is straight
- Named pictures; homeowners' last name first ex: Smith, John

- Job 100% Complete
- Can Final Inspection be Scheduled?  
 Yes
- No  
Reason: \_\_\_\_\_  
\_\_\_\_\_
- Did you make a case in salesforce?

  
Homeowner Signature 5-11-21  
Date

Were you offered a **free** \$25 Gift Card?  
  
Lead/Installer Signature 5-11-21  
Date

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

APPROVED BY

OFFICE USE ONLY

202114052061

202114064612

202114052635

202110047181

202110026249

202110052048

202110051838

202110024724

202114041853

202114051026

202114062145

202110051802

202110047993

202110049207

202114060646

202114052638

202114053833

202110051583

202114029888

202114064941

202114054243

202114054187

202114062340

202114063607

202114063876

202114054178

202114049996

202114054065

Customer Name: Theslonia Melem



# SOLAR PICTURE CHECKLIST

- Back of 1 panel showing specs
- 1 microinverter showing specs
- D-Ring on roof showing tie-off
- Quickmounts
- Rails with inverters
- Exposed rails painted and neatly trimmed
- Trunk cable
- Soladecks (inside and outside with stickers)
- Picture far away of panels (on ground)
- Picture each section of panels (if there are 3 sections of panels on roof, pictures of each section are needed)
- Pictures to show total number of panels installed (35 panels installed need to see all 35 in pictures – finance company needs to count them)
- Pictures showing sides/underneath of panels showing that no wires are hanging off sides or underneath panels
- Pictures must match design, or be very close to design that HO has signed off on

## [GROUND MOUNT]

- Pictures of front and back of completed array
- Pole Layout
- Footing diameter and depth

# Electrical Checklist

**Address:**

- Show clients breakers in panel, combiner box, & disconnect outside
- Equipment mounted securely?
- Conduit mounted Straight and Fastened?
- All piping and Equipment water proof?
- Building Penetrations sealed?
- Safety covers put back on equipment?
- Trash picked up off of jobsite?
- Stickers on equipment?
- One-line updated if changes are made?
- System energized?
- System turned off?

**Ready for Final Electrical Inspection?**

**Yes**

**No**  
Reason: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

**Did you make a case in salesforce?**

**PICTURES OF:**

- Wired Interconnection
- Wired Combiner box/Envoy
- Envoy #
- Picture of wall with Equipment Mounted
- Pictures of stickers on Equipment

\_\_\_\_\_  
Electrician

\_\_\_\_\_  
Date

APPROVED BY

OFFICE USE ONLY