

# OPERATIONS PERMIT

Name: (owner) Cumberland Homes  New Installation  Septic Tank  
 Property Location: SR# 1108  Repairs  Nitrification Line  
 Subdivision Tankshire Plantation Lot # 45  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ted Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 3 exact length of each ditch 70 ft. width of ditches 3 ft. depth of ditches 18 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 17815 Date: 6-29-2000  
 Inspected by: J. L. W. R. S.  
 Environmental Health Specialist

