

# OPERATIONS PERMIT

Name: (owner) Pine Grove  New Installation  Septic Tank  
 Property Location: SR# 1145  Repairs  Nitrification Line  
 Subdivision Farm of Five Ponds Lot # 9  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: T. Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field: No. of ditches 3 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 17430 Date: 8-30-2000  
 Inspected by: Jon Waters  
 Environmental Health Specialist

