

OPERATIONS PERMIT

Name: (owner) Stencil Builders New Installation Septic Tank
 Property Location: SR# 1430 Repairs Nitrification Line
 Subdivision Olive Branch Lot # 32
 TAX ID# _____ Quadrant # _____
 Contractor: Freddy Stencil Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 115 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: _____ Linear feet

Date: 3/23/2000

PERMIT NO. 13807

Inspected by: Bryan McLean R.S.
Environmental Health Specialist

