

HTE DS-500 (244)

17271

OPERATIONS PERMIT

Name: (owner) Pine Grove Dev. New Installation Septic Tank
 Property Location: SR# 1141 Repairs Nitrification Line
 Subdivision Cherokee Ridge Lot # 14
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: ~~Garage~~

Water Supply: Well Public Community

Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% Reduction SYSTEM
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons Fab/Heater
Circle 4
 Subsurface Drainage Field No. of ditches 1 exact length of each ditch 270 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain Required: _____ Linear feet 4 chambers

Date: 8-4-05

Inspected by: Qu Wars
Environmental Health Specialist

PERMIT NO. 21561

