

HTE 03-5-7307

16237

OPERATIONS PERMIT

Name: (owner) Quail Run Home New Installation Septic Tank
 Property Location: SR# 1270 Repairs Nitrification Line
 Subdivision Johnny Faircloth Lot # 1
 Tax ID # _____ Quadrant # _____
 Contractor: Johnny Faircloth Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 640 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet

Date: 8-13-03

Inspected by: [Signature]
Environmental Health Specialist

PERMIT NO. 19437

