

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured Home

Name: Samuel Clarke

Address: 2157 Leaflet Church Rd

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Date: 8/17/17

Building Official: [Signature]

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 50041479

ADDRESS : 2157 LEAFLET CHURCH RD SUBDIV:  
CONTRACTOR : PHONE :  
OWNER : CLARKE SAMUEL J JT W/ROS & PHONE :  
PARCEL : 13-0518- - -0049- -04-  
APPL NUMBER: 17-50041479 CP MANUFACTURED HOME RA 30 CRITERIA  
DIRECTIONS : T/S: 05/25/2017 11:28 AM BPETRICH --  
STRAIGHT DOWN 27 - TURN RIGHT ON  
LEAFLET CHURCH ROAD - GO TO 2131  
LEAFLET CHURCH ROAD (ON LEFT) AND THE  
SITE IS THE LOT DIRECTLY TO THE LEFT.

**STRUCTURE: 000 000 68X28 3BDRM 2BATH DWMH**

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 3.00 MOBILE HOME YEAR : 2017.00  
PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW  
WATER SUPPLY : COUNTY


**PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/30/17 7/03/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002992238 2157 LEAFLET CHURCH RD LILLINGTON 27546 T/S: 07/03/2017 11:38 AM SBENNETT -----
H824 01	8/02/17 8/02/17	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003007853 T/S: 08/03/2017 09:59 AM KHINSON ----- T/S: 08/03/2017 10:00 AM KHINSON -----
P307 01	8/03/17 8/03/17	TSG DA	R*PLUMB WATER CONNECTION VRU #: 003006939 Only the rough-ins are ready. The county has not installed the tap but the test is on the plumbing lines 910-797-8157 Carla if any problems or questions. 1- install espantion tank 2-verify location of presure reducer valve
T501 01	8/03/17 8/03/17	TSG DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 003006921 This is ready for a rough in plumbing, mechanical and electrical, set-up and marriage wall. I hope to be able to do the inside and outside trim, install the vapor barrier and brick after this inspection. Any questions please call 910-797-8157 Carla 1- install vapor barrier under home. 2-tape and seal all holes in belly fabric. 3-house locked. 4-make avalible the paper work from the mfg on connection of marrige walls.
P307 02	8/08/17 8/08/17	TSG DA	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003008422 Expansion tank is at hot water heater and pressure reduction valve is going at street as soon as tap is installed. The taping of the belly is complete. T/S: 08/07/2017 08:06 AM BPETRICH ----- WATER LINE NOT INSTALLED
T501 02	8/08/17 8/09/17	TSG AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003008414 Key will be in the electrical outlet on the house. I had the front door unlocked for you on previous inspection and am sorry that someone must have locked it back before you got there. T/S: 08/07/2017 08:06 AM BPETRICH -----
Z818 01	8/15/17 8/15/17	AD AP	PZ*ZONING INSPECTION VRU #: 003012358 My contact # is 910-797-8157

ADDRESS . . : 2157 LEAFLET CHURCH RD  
CONTRACTOR :  
OWNER . . : CLARKE SAMUEL J JT W/ROS &  
PARCEL . . : 13-0518- - -0049- -04-  
APPL NUMBER: 17-50041479 CP MANUFACTURED HOME RA 30 CRITERIA

SUBDIV:  
PHONE :  
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P307 03	8/16/17 8/16/17	TSG AP	T/S: 08/15/2017 10:09 AM ADRIGGER ----- R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003013141 T/S: 08/15/2017 03:48 PM BPETRICH ----- T/S: 08/16/2017 09:38 AM SGUY -----
T507 01	8/16/17 8/16/17	TSG DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003012978 T/S: 08/15/2017 01:31 PM BPETRICH ----- KEY IN RECEPICAL BOX 1- LOCATE TWO GROUND RODS 2- STAND SEWER CLEAN OUT UP TO BE LEVEL WITH FINAL GRADE.
T507 02	8/17/17	TI	R*MANUFACTURED HOME FINAL VRU #: 003013497 Key in electrical outlet on back of house. Please call if any issues. I will mark the grounds with something noticeable to you. 910-797-8157 Carla



----- COMMENTS AND NOTES -----