

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4399
ORDER DATE	09/23/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SHEET	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 91 Hidden Lakes MODEL: TAG: The Lindsay DELIVERY INSTRUCTIONS:	LOT # 91 SUBDIV: Hidden Lakes JOB CATEGORY: Residential - Roof
	Wellco Contractors Lot 91 Hidden Lakes Harnett Co., NC	SPECIAL INSTRUCTIONS: Like Lot 13 Hidden Lakes (J0420-1598)	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN					LAYOUT	CQ 09/28/20
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	CQ 09/28/20

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS							
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT							
	3		7.00	0.00	FINK A1 36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1132.8 lbs. -90.9 lbs.	Joint 10 2008.5 lbs. -125.1 lbs.						
	2		7.00	4.00	ROOF A2 36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 437.4 lbs. -45.5 lbs.	Joint 10 1242.3 lbs. -226.3 lbs.	Joint 13 1764.5 lbs. -175.0 lbs.					
	6		7.00	4.00	ROOF A3 36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 431.2 lbs. -49.3 lbs.	Joint 10 864.8 lbs. -155.4 lbs.	Joint 13 2021.2 lbs. -163.0 lbs.					
	1		7.00	4.00	ROOF A4 36-08-00 36-08-00	2 X 6	2 X 6	00-10-08		Joint 2 424.9 lbs. -44.6 lbs.	Joint 8 659.5 lbs. -109.4 lbs.	Joint 11 2158.9 lbs. -152.3 lbs.					
	1 2 Ply		7.00	4.00	ROOF A5GDR 36-08-00 36-08-00	2 X 6	2 X 6	00-10-08		Joint 2 382.5 lbs. -113.1 lbs.	Joint 8 2364.8 lbs. -236.1 lbs.	Joint 12 3069.8 lbs. -223.6 lbs.					
	6		7.00	0.00	COMMON A6 25-04-00 25-04-00	2 X 6	2 X 6			Joint 1 785.2 lbs. -27.7 lbs.	Joint 8 1438.7 lbs. -102.4 lbs.						
	1		7.00	0.00	GABLE A6GE 25-04-00 25-04-00	2 X 6	2 X 6			Joint 1 206.1 lbs. -81.6 lbs.	Joint 16 27.1 lbs. -16.6 lbs.	Joint 17 113.2 lbs. -45.8 lbs.	Joint 18 187.0 lbs. -93.1 lbs.	Joint 19 170.5 lbs. -51.3 lbs.			
	2		11.00	0.00	ATTIC B1 22-00-00 21-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1457.0 lbs. 157.5 lbs.	Joint 16 1457.0 lbs. 157.5 lbs.						
	10		11.00	0.00	ATTIC B2 22-00-00 21-11-00	2 X 6	2 X 10			Joint 8 1409.6 lbs. 167.1 lbs.	Joint 12 1409.6 lbs. 167.1 lbs.						
	1		9.00	4.00	GABLE C1GE 14-00-00 14-00-00	2 X 6	2 X 6	00-10-08		Joint 2 595.4 lbs. -121.2 lbs.	Joint 6 545.4 lbs. -100.3 lbs.						

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4399
ORDER DATE	09/23/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 91 Hidden Lakes	LOT # 91	SUBDIV: Hidden Lakes
	Wellco Contractors Lot 91 Hidden Lakes Harnett Co., NC	MODEL: TAG: The Lindsay	JOB CATEGORY: Residential - Roof	
SHIPP TO	DELIVERY INSTRUCTIONS:		PLAN SEAL DATE:	
	SPECIAL INSTRUCTIONS: Like Lot 13 Hidden Lakes (J0420-1598)		BY DATE	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN					LAYOUT	CQ 09/28/20
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	CQ 09/28/20

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	5	9.00	4.00	SCISSORS C2	14-00-00 14-00-00	2 X 6	2 X 6			Joint 1 539.9 lbs. -21.9 lbs.	Joint 5 547.2 lbs. -26.1 lbs.			
	1	7.00	0.00	COMMON D1	12-08-00 12-08-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 556.3 lbs. -42.1 lbs.	Joint 4 556.3 lbs. -42.1 lbs.			
	1	7.00	0.00	GABLE D1GE	12-08-00 12-08-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 151.4 lbs. -19.5 lbs.	Joint 8 151.4 lbs. -18.6 lbs.	Joint 10 202.7 lbs. -94.6 lbs.	Joint 11 173.8 lbs. -78.2 lbs.	Joint 12 132.9 lbs. 32.1 lbs.
	1 2 Ply	7.00	0.00	COMMON D2GDR	12-08-00 12-08-00	2 X 4	2 X 8			Joint 1 2436.9 lbs. -131.9 lbs.	Joint 3 2989.0 lbs. -158.3 lbs.			
	4	7.00	0.00	MONOPITCH M1	17-04-00 17-04-00	2 X 6	2 X 6	00-10-08		Joint 2 727.1 lbs. 14.6 lbs.	Joint 8 740.3 lbs. -172.0 lbs.			
	1	7.00	0.00	GABLE M1GE	17-04-00 17-04-00	2 X 6	2 X 6	00-10-08		Joint 2 218.9 lbs. 9.9 lbs.	Joint 11 21.2 lbs. -18.2 lbs.	Joint 12 65.6 lbs. -32.7 lbs.	Joint 13 159.6 lbs. -64.0 lbs.	Joint 15 186.2 lbs. -86.2 lbs.
	7	7.00	0.00	MONOPITCH M2	13-08-00 13-08-00	2 X 6	2 X 6	00-10-08		Joint 2 580.8 lbs. 9.9 lbs.	Joint 8 584.8 lbs. -135.8 lbs.			
	1	7.00	0.00	VALLEY VD1	09-00-04 09-00-04	2 X 4	2 X 4			Joint 1 151.3 lbs. -19.6 lbs.	Joint 3 151.3 lbs. -25.0 lbs.	Joint 4 332.7 lbs. 2.9 lbs.		
	1	7.00	0.00	VALLEY VD2	05-00-04 05-00-04	2 X 4	2 X 4			Joint 1 82.9 lbs. -13.2 lbs.	Joint 3 82.8 lbs. -15.9 lbs.	Joint 4 149.7 lbs. 8.4 lbs.		

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4399
ORDER DATE	09/23/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 91 Hidden Lakes LOT # 91 SUBDIV: Hidden Lakes MODEL: TAG: The Lindsay JOB CATEGORY: Residential - Roof
	Wellco Contractors Lot 91 Hidden Lakes Harnett Co., NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Like Lot 13 Hidden Lakes (J0420-1598)
PLAN SEAL DATE:		
BY DATE		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /								
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td></td> </tr> </table>	END CUT	RETURN	PLUMB		GABLE STUDS	24 IN. OC	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	LAYOUT	CQ 09/28/20
END CUT	RETURN														
PLUMB															
JOBSITE	1														
JOBSITE	1														
						CUTTING	CQ 09/28/20								

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
11	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH