

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0222-0555
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Marshall Naylor

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 5 Wildwood	LOT # 5	SUBDIV: Wildwood
	Signature Home Builders Lot 5 Wildwood Erwin, NC	MODEL: Roof	TAG: Dorchester C GR2	JOB CATEGORY: _
SHIP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			

PLAN SEAL DATE: 4/8/2020
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	mn 02/04/22	
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**

20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 22	Joint 24	Joint 25	Joint 26
	1	5.00	0.00	GABLE A01	38-00-00 38-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 165.3 lbs. -18.8 lbs.	Joint 22 165.3 lbs. -13.7 lbs.	Joint 24 232.2 lbs. -96.7 lbs.	Joint 25 134.4 lbs. -52.0 lbs.	Joint 26 166.5 lbs. -64.3 lbs.
	16	5.00	0.00	COMMON A03	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1559.3 lbs. -107.3 lbs.	Joint 8 1559.3 lbs. -107.3 lbs.			
	2	5.00	0.00	COMMON A04	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1659.3 lbs. -7.3 lbs.	Joint 8 1659.3 lbs. -7.3 lbs.			
	2	5.00	0.00	COMMON A04-P	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1659.3 lbs. -7.3 lbs.	Joint 8 1659.3 lbs. -7.3 lbs.			
	1	5.00	0.00	COMMON A05-P	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1296.0 lbs. -97.0 lbs.	Joint 8 1315.5 lbs. -97.6 lbs.	Joint 13 954.7 lbs. 174.5 lbs.		
	1	5.00	0.00	HIP A06-P	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 572.5 lbs. -69.3 lbs.	Joint 9 622.5 lbs. -87.2 lbs.	Joint 13 2275.8 lbs. -51.1 lbs.		
	1	5.00	0.00	ROOF A07	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1068.4 lbs. -61.7 lbs.	Joint 11 1110.5 lbs. -133.6 lbs.	Joint 16 1114.3 lbs. -53.2 lbs.		
	1	5.00	0.00	ROOF A08	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1206.8 lbs. -43.2 lbs.	Joint 9 1233.2 lbs. -127.6 lbs.	Joint 13 948.5 lbs. -89.4 lbs.		
	1	5.00	0.00	ROOF A09	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 645.1 lbs. -70.5 lbs.	Joint 9 685.6 lbs. -85.4 lbs.	Joint 13 1871.0 lbs. -88.6 lbs.		
	1	5.00	0.00	ROOF A10	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 648.7 lbs. -74.8 lbs.	Joint 8 685.7 lbs. -89.3 lbs.	Joint 12 1863.6 lbs. -80.5 lbs.		
	1	5.00	0.00	ROOF A11	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 412.5 lbs. -48.0 lbs.	Joint 8 649.5 lbs. -75.9 lbs.	Joint 12 1332.6 lbs. -143.9 lbs.	Joint 14 828.3 lbs. -97.6 lbs.	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0222-0555
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Marshall Naylor

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 5 Wildwood MODEL: Roof DELIVERY INSTRUCTIONS:	LOT # 5 TAG: Dorchester C GR2 JOB CATEGORY: _	SUBDIV: Wildwood
	SPECIAL INSTRUCTIONS:		

PLAN SEAL DATE: 4/8/2020
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	mn 02/04/22	
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0 **STRESS INCR.** 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 14	Joint 19	Joint 21	Joint 11
	1	5.00	0.00	GABLE A12	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	533.8 lbs. -161.8 lbs.	1213.3 lbs. -295.8 lbs.	1327.4 lbs. -230.5 lbs.	829.0 lbs. -235.9 lbs.	
	1	5.00	0.00	COMMON B1	13-01-00 13-01-00	2 X 4	2 X 6	00-10-08		152.2 lbs. -24.1 lbs.	88.0 lbs. 1.6 lbs.	213.0 lbs. -40.4 lbs.	151.7 lbs. -28.1 lbs.	145.9 lbs. 25.1 lbs.
	2	5.00	0.00	COMMON B2	13-01-00 13-01-00	2 X 4	2 X 6	00-10-08		575.4 lbs. -46.7 lbs.	509.2 lbs. -31.8 lbs.			
	1	3.54	0.00	DIAGONAL HIP CJ07	06-07-13 06-07-13	2 X 6	2 X 6	01-02-14		330.7 lbs. -68.7 lbs.	246.7 lbs. -36.3 lbs.			
	11	5.00	0.00	JACK-OPEN J1	04-09-08 04-09-08	2 X 4	2 X 6	00-10-08		254.0 lbs. -21.5 lbs.	127.4 lbs. -60.5 lbs.	90.2 lbs. 27.1 lbs.		
	2	5.00	0.00	JACK-OPEN J2	02-08-07 02-08-07	2 X 4	2 X 6	00-10-08		177.3 lbs. -29.3 lbs.	57.8 lbs. -31.6 lbs.	48.4 lbs. 14.5 lbs.		
	1	5.00	0.00	GABLE P1	10-00-00 10-00-00	2 X 4	2 X 6	00-10-08	00-10-08	163.5 lbs. -47.5 lbs.	163.5 lbs. -50.8 lbs.	241.7 lbs. -95.2 lbs.	96.1 lbs. 16.8 lbs.	241.7 lbs. -96.0 lbs.
	3	5.00	0.00	COMMON P2	10-00-00 10-00-00	2 X 4	2 X 6	00-10-08	00-10-08	449.6 lbs. -137.0 lbs.	449.6 lbs. -137.0 lbs.			
	1	5.00	0.00	GABLE V1	15-06-09 15-06-09	2 X 4	2 X 4			76.7 lbs. 25.8 lbs.	11.1 lbs. -9.0 lbs.	7.5 lbs. 2.2 lbs.	142.5 lbs. -54.9 lbs.	154.1 lbs. -7.2 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	HJC26			SIMPSON (THJU26)

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0555
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Marshall Naylor

S H H T O	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 5 Wildwood	LOT # 5	SUBDIV: Wildwood
	Signature Home Builders Lot 5 Wildwood Erwin, NC	MODEL: Roof	TAG: Dorchester C GR2	JOB CATEGORY: _
DELIVERY INSTRUCTIONS:				
SPECIAL INSTRUCTIONS:				
PLAN SEAL DATE: 4/8/2020				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	BY	DATE
Roof Order	END CUT	RETURN				LAYOUT	mn	02/04/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING		/ /

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	LVL Beams (Not	LVL, 1-3/4" X 11-7/8"	20-00-00		Front GDH