

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2186
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 34 Hidden Lakes	LOT # 34	SUBDIV: Hidden Lakes
	Wellco Contractors 15 Sandalwood Dr. Spring Lake, NC	MODEL: TAG: Plan 4	JOB CATEGORY:	
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 04/19/22
	PLUMB		GABLE STUDS 16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	CQ 04/19/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	3		7.00	0.00	FINK A1	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1230.1 lbs. -90.5 lbs.	Joint 10 2118.0 lbs. -123.4 lbs.			
	6		7.00	0.00	FINK A2	36-08-00 36-08-00	2 X 6	2 X 6			Joint 1 1699.3 lbs. -82.8 lbs.	Joint 7 1700.1 lbs. -82.3 lbs.			
	1		7.00	0.00	GABLE A2GE	36-08-00 36-08-00	2 X 6	2 X 6			Joint 1 166.7 lbs. -80.2 lbs.	Joint 21 129.2 lbs. -12.4 lbs.	Joint 22 222.7 lbs. -114.1 lbs.	Joint 23 162.1 lbs. -72.5 lbs.	Joint 24 176.2 lbs. -78.2 lbs.
	2		7.00	3.50	ROOF A3	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1053.8 lbs. -90.3 lbs.	Joint 10 1987.8 lbs. -123.3 lbs.			
	6		7.00	3.50	ROOF A4	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1367.3 lbs. -93.1 lbs.	Joint 10 1711.0 lbs. -103.8 lbs.			
	2		7.00	3.50	ROOF A5	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08		Joint 2 1538.4 lbs. -94.5 lbs.	Joint 8 1595.9 lbs. -82.1 lbs.			
	1		11.00	0.00	ATTIC B1	22-00-00 21-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 12 1472.3 lbs. 158.1 lbs.	Joint 16 1472.3 lbs. 158.1 lbs.			
	1		11.00	0.00	ATTIC B1GE	22-00-00 21-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 10 668.6 lbs. -15.0 lbs.	Joint 11 152.9 lbs. 16.1 lbs.	Joint 12 -47.2 lbs. -393.6 lbs.	Joint 13 1007.8 lbs. -262.4 lbs.	Joint 15 1014.3 lbs. -263.9 lbs.
	10		11.00	0.00	ATTIC B2	22-00-00 21-11-00	2 X	2 X 10			Joint 1 1438.2 lbs. 169.5 lbs.	Joint 9 1438.2 lbs. 169.5 lbs.			
	3		7.00	0.00	MONOPITCH C1	17-04-00 17-04-00	2 X 6	2 X 6	00-10-08		Joint 2 727.1 lbs. 16.7 lbs.	Joint 8 741.0 lbs. -174.1 lbs.			

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2186
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 34 Hidden Lakes	LOT # 34	SUBDIV: Hidden Lakes
	Wellco Contractors 15 Sandalwood Dr. Spring Lake, NC	MODEL: TAG: Plan 4	JOB CATEGORY:	
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 04/19/22
	PLUMB	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	CQ 04/19/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	1 2 Ply	7.00	0.00	MONOPITCH C1A	17-04-00 17-04-00	2 X 6	2 X 8	00-10-08		Joint 2 861.5 lbs. 0.8 lbs.	Joint 8 1266.4 lbs. -228.5 lbs.			
	1	7.00	0.00	GABLE C1GE	17-04-00 17-04-00	2 X 6	2 X 6	00-10-08		Joint 1 77.7 lbs. 16.5 lbs.	Joint 2 289.3 lbs. -62.6 lbs.	Joint 4 122.6 lbs. 0.9 lbs.	Joint 5 345.7 lbs. 2.7 lbs.	Joint 13 21.3 lbs. -18.3 lbs.
	5	7.00	0.00	MONOPITCH C2	13-08-00 13-08-00	2 X 6	2 X 6	00-10-08		Joint 2 580.8 lbs. 12.1 lbs.	Joint 8 585.5 lbs. -138.0 lbs.			
	2	7.00	0.00	MONOPITCH C3	13-04-08 13-04-08	2 X 6	2 X 6	00-10-08		Joint 2 569.1 lbs. 11.7 lbs.	Joint 8 573.1 lbs. -135.1 lbs.			
	1	7.00	0.00	COMMON D1	12-08-00 12-08-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 556.3 lbs. -41.7 lbs.	Joint 4 556.3 lbs. -41.7 lbs.			
	1	7.00	0.00	COMMON D1GE	12-08-00 12-08-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 152.7 lbs. -19.4 lbs.	Joint 8 152.7 lbs. -14.4 lbs.	Joint 10 204.1 lbs. -100.3 lbs.	Joint 11 173.5 lbs. -76.9 lbs.	Joint 12 132.3 lbs. 32.2 lbs.
	1 2 Ply	7.00	0.00	COMMON D2GDR	12-08-00 12-08-00	2 X 6	2 X 8			Joint 1 5252.2 lbs. -314.9 lbs.	Joint 3 5155.8 lbs. -309.2 lbs.			
	1	9.00	0.00	GABLE VA1	16-11-08 16-11-08	2 X 4	2 X 4			Joint 1 118.2 lbs. -37.2 lbs.	Joint 9 95.1 lbs. -1.9 lbs.	Joint 10 208.7 lbs. -113.8 lbs.	Joint 11 170.7 lbs. -95.8 lbs.	Joint 13 189.4 lbs. -100.5 lbs.
	1	9.00	0.00	VALLEY VA2	13-10-02 13-10-02	2 X 4	2 X 4			Joint 1 110.6 lbs. -19.5 lbs.	Joint 5 93.6 lbs. 3.1 lbs.	Joint 6 338.7 lbs. -111.4 lbs.	Joint 7 250.2 lbs. 54.1 lbs.	Joint 8 338.9 lbs. -111.5 lbs.
	1	9.00	0.00	VALLEY VA3	10-08-13 10-08-13	2 X 4	2 X 4			Joint 1 74.0 lbs. -89.0 lbs.	Joint 5 64.0 lbs. -71.6 lbs.	Joint 6 343.9 lbs. -118.1 lbs.	Joint 7 249.2 lbs. 35.8 lbs.	Joint 8 344.2 lbs. -118.3 lbs.

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2186
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 34 Hidden Lakes	LOT # 34	SUBDIV: Hidden Lakes
	Wellco Contractors 15 Sandalwood Dr. Spring Lake, NC	MODEL: TAG: Plan 4	JOB CATEGORY:	
SHIP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 04/19/22
	PLUMB		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 04/19/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT	
	1		9.00	0.00	07-07-08 07-07-08	2 X 4	2 X 4			Joint 1 153.2 lbs. -23.7 lbs.	Joint 3 153.3 lbs. -29.6 lbs.	Joint 4 239.6 lbs. 20.8 lbs.
	1		9.00	0.00	04-06-02 04-06-02	2 X 4	2 X 4			Joint 1 83.4 lbs. -12.9 lbs.	Joint 3 83.3 lbs. -16.1 lbs.	Joint 4 130.3 lbs. 11.3 lbs.
	1		7.00	0.00	08-10-15 08-10-15	2 X 4	2 X 4			Joint 1 166.2 lbs. -26.5 lbs.	Joint 3 166.1 lbs. -31.9 lbs.	Joint 4 299.4 lbs. 17.0 lbs.
	1		7.00	0.00	04-10-15 04-10-15	2 X 4	2 X 4			Joint 1 82.1 lbs. -13.1 lbs.	Joint 3 82.1 lbs. -15.8 lbs.	Joint 4 147.5 lbs. 8.5 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)
1	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH